


THIS INSTRUMENT WAS PREPARED
BY STEVEN W. REEVES
REGISTERED LAND SURVEYOR-INDIANA #20400005
8901 OTIS AVENUE
INDIANAPOLIS, INDIANA 46216-1037
TELEPHONE (317) 826-7100

FINAL PLAT FOR HERITAGE SECTION 8

IN THE CITY OF FRANKLIN, JOHNSON COUNTY, INDIANA
PART OF THE S.W. 1/4 OF THE S.W. 1/4 SEC. 1-T12N-R4E



SURVEYOR
THE SCHNEIDER CORPORATION
HISTORIC FORT HARRISON
8901 OTIS AVENUE
INDIANAPOLIS, INDIANA 46216
(317) 826-7100



- LEGEND**
- INDICATES STREET CENTERLINE MONUMENTATION - SEE NOTE THIS SHEET
 - - INDICATES 5/8" REBAR W/YELLOW CAP STAMPED "SCHNEIDER FIRM #0001" - SEE NOTE THIS SHEET
 - REBAR - SEE NOTE
 - DU&S - DRAINAGE UTILITY AND SEWER EASEMENT
 - LE - LANDSCAPE EASEMENT
 - BL - BUILDING LINE
 - GBL - GARAGE BUILDING LINE
 - SF - SQUARE FOOTAGE
 - R/W - RIGHT-OF-WAY
 - (0000) - INDICATES LOT ADDRESS

NOTE
SUBDIVISION MONUMENTS ARE REQUIRED PER TITLE 865
(STATE BOARD OF REGISTRATION FOR LAND SURVEYORS)
IAC 1-12-18.

STREET CENTERLINE MONUMENTS SHALL BE 5/8" DIA.
SHAFT ALUMINUM ROD W/ 1/4" DIA. CAP (W/MAGNET)
STAMPED "SCHNEIDER FIRM NO. 0001" SET AT LEAST 1"
BELOW FINISHED GRADE.



LOT CORNER AND PERIMETER MONUMENTS SHALL BE 5/8"
X 30" METAL ROD W/CAP STAMPED "SCHNEIDER FIRM
#0001".

UNLESS OTHERWISE REQUIRED BY LOCAL ORDINANCE, THE
INSTALLATION OF AFORESAID MONUMENTS MAY BE
DELAYED FOR UP TO TWO YEARS FROM RECORDATION OF
THE PLAT PER STANDARDS AS SET FORTH IN TITLE 865
IAC 1-12-18 SUBSECTION (b)(1)(2).

CURVE DATA

CURVE	RADIUS	LENGTH	CHORD	BEARING	DELTA
C-1	14.00'	21.99'	19.80'	S45°00'00"W	90°00'00"
C-2	14.00'	21.99'	19.80'	N45°00'00"W	90°00'00"
C-3	14.00'	21.99'	19.80'	S45°00'00"W	90°00'00"

FOR LAND DESCRIPTION SEE SHEET 3 OF 3



FOR CURVE DATA TABLE SEE THIS SHEET
FOR LAND DESCRIPTION SEE SHEET 3 OF 3

Plot Date: Apr 13, 2016 Plot Time: 3:30pm File Name: T:\44\4569\800\dwgs\4569800_BS.dwg, Layout: PLAT By: bdp



THIS INSTRUMENT WAS PREPARED
BY STEVEN W. REEVES
REGISTERED LAND SURVEYOR-INDIANA #20400005
8901 OTIS AVENUE
INDIANAPOLIS, INDIANA 46216-1037
TELEPHONE (317) 826-7100

FINAL PLAT FOR HERITAGE SECTION 8

IN THE CITY OF FRANKLIN, JOHNSON COUNTY, INDIANA
PART OF THE S.W. 1/4 OF THE S.W. 1/4 SEC. 1-T12N-R4E




SURVEYOR
THE SCHNEIDER CORPORATION
HISTORIC FORT HARRISON
8901 OTIS AVENUE
INDIANAPOLIS, INDIANA 46216
(317) 826-7100



FOR CURVE DATA TABLE SEE SHEET 1 OF 3
FOR LAND DESCRIPTION SEE SHEET 3 OF 3

- LEGEND**
- INDICATES STREET CENTERLINE MONUMENTATION - SEE NOTE SHEET 1
 - - INDICATES 5/8" REBAR W/YELLOW CAP STAMPED "SCHNEIDER FIRM #0001" - SEE NOTE SHEET 1
 - REBAR - SEE NOTE
 - DU&S - DRAINAGE UTILITY AND SEWER EASEMENT
 - LE - LANDSCAPE EASEMENT
 - BL - BUILDING LINE
 - GBL - GARAGE BUILDING LINE
 - SF - SQUARE FOOTAGE
 - R/W - RIGHT-OF-WAY
 - (0000) - INDICATES LOT ADDRESS



HERITAGE SECTION 5
INSTR. #2014-025895
P.B. E, PG. 158 A & B

HERITAGE SECTION 6
INSTR. #2016-002365
P.B. E, PG. 193 A & B

Plot Date: Apr 13, 2016 Plot Time: 3:30pm File Name: T:\44\4569\800\dwgs\4569800_BS.dwg, Layout: PLAT By: bdp

S1 T12N R4E

HERITAGE SECTION 8

(CONSTRUCTION PLANS)

JOHNSON COUNTY FRANKLIN, INDIANA

DEVELOPER:

Arbor Investments, LLC

6626 E. 75th St., Suite 400

Indianapolis, In 46250

PHONE: (317) 842-1875

FAX: (317) 842-8268

Lantz McElroy, P.E.

LATITUDE:
39° 30' 35"N

LONGITUDE:
86° 02' 39"W


INDEX	
SHEET No.	DESCRIPTION
C100	COVER SHEET
C101	DEVELOPMENT PLAN
C102	(NOT USED)
C103	UTILITY LATERAL LOCATION PLAN
C104	PRE-CONSTRUCTION STORMWATER POLLUTION PREVENTION PLAN
C105	POST-CONSTRUCTION STORMWATER POLLUTION PREVENTION PLAN
C106	SIGNAGE AND LIGHTING PLAN
C201-C203	STREET PLAN AND PROFILES
C301	INTERSECTION DETAILS
C401-C402	SANITARY SEWER PLAN AND PROFILES
C601	STORM SEWER PLAN AND PROFILES
C701	WATER DISTRIBUTION PLAN
C702	WATER DISTRIBUTION STANDARD DETAILS
C801	STORMWATER POLLUTION PREVENTION SPECIFICATIONS
C802	STORMWATER POLLUTION PREVENTION DETAILS
C803	STREET DETAILS
C804	SANITARY SEWER DETAILS
C805	STORM SEWER DETAILS
C901-C902	SPECIFICATIONS



THE SCHNEIDER CORPORATION
Historic Fort Harrison
8901 Otis Avenue
Indianapolis, IN 46216-1037
Telephone: 317.826.7100
Fax: 317.826.7200
www.schneidercorp.com

Civil Engineering
GIS + LIS
Land Surveying
Landscape Architecture

THESE DOCUMENTS ARE SUBJECT TO PERIODIC REVISIONS BY THE SCHNEIDER CORPORATION. THE HOLDER IS RESPONSIBLE FOR VERIFYING THAT THESE DOCUMENTS ARE THE MOST CURRENT PRIOR TO USE.



DATE: 04/14/16

CERTIFIED BY: MICHAEL B. REEVE, P.E.

E-MAIL ADDRESS: mreeve@schneidercorp.com

REVISIONS:		
DATE:	BY:	DESCRIPTION:

PROJECT ENGINEER: GMM


CHECKED BY: MBR DATE CHECKED: 04/01/16

© 2016, The Schneider Corporation

JOB No. 4569.800


FILE NAME: T:\4K\4569\800\DWGS\C100.DWG

SHEET
C100
OF
22




AREA MAP

1" = 2000'



SOILS MAP


1" = 200'



SITE MAP

SCALE: 1" = 150'





REVISIONS:

PRELIMINARY PERMITS REQUIRED

INDIANA PROFESSIONAL ENGINEERING BOARD

9400300

DATE: 04/14/16

THIS DRAWING AND THE IDEAS, DESIGNS AND CONCEPTS CONTAINED HEREIN ARE THE EXCLUSIVE INTELLECTUAL PROPERTY OF THE SCHNEIDER CORPORATION AND ARE NOT TO BE USED OR REPRODUCED, IN WHOLE OR IN PART, WITHOUT THE WRITTEN CONSENT OF THE SCHNEIDER CORPORATION.

© COPYRIGHTED BY THE SCHNEIDER CORP. (2016)



Schneider

THE SCHNEIDER CORPORATION
 Historic Fort Harrison
 8901 Otis Avenue
 Indianapolis, IN 46216-1037
 Telephone: 317.826.7100
 Fax: 317.826.7200
 www.schneidercorp.com

Civil Engineering
 GIS
 Land Surveying
 Landscape Architecture

HERITAGE, SECTION 8

CITY OF FRANKLIN, JOHNSON COUNTY

ARBOR INVESTMENTS, LLC
 6626 E. 75TH STREET, SUITE 400, INDIANAPOLIS, IN 46250

DATE: 04/01/2016 PROJECT NO: 4569.800

DRAWN BY: BDP CHECKED BY: MBR

SHEET TITLE: PRE-CONSTRUCTION STORMWATER POLLUTION PREVENTION PLAN

DRAWING FILES:
 T:\44\4569\800\dwg\C104.dwg
 XREF: T:\44\4569\800\dwg\T16800.dwg
 XREF: T:\44\4569\800\dwg\4569800S.dwg
 XREF: T:\44\4569\800\dwg\4569105S.dwg
 XREF: T:\44\4569\800\dwg\4569700S.dwg
 XREF: T:\44\4569\800\dwg\4569800_FutureS.dwg
 XREF: T:\44\4569\800\dwg\4569800S.dwg
 XREF: T:\44\4569\800\dwg\4569800S_ERD.dwg

SHEET NO: C104

STORMWATER POLLUTION PREVENTION GENERAL NOTES

1. EARTH MOVING MAY NOT COMMENCE UNTIL ITEMS 1-9 OF "PRECONSTRUCTION ACTIVITIES" (P2) ON C801 HAVE BEEN COMPLETED IN ADDITION TO ITEMS DEPICTED ON PLAN.
2. RULE 5 REQUIRES ALL DISTURBED AREAS THAT WILL POTENTIALLY BE IDLE FOR 15 DAYS OR MORE TO BE STABILIZED (SEEDED, MULCHED, ETC.) IMMEDIATELY.
3. ADDITIONAL STORMWATER POLLUTION PREVENTION MEASURES MAY BE REQUIRED IN THE FIELD BY THE CITY OF FRANKLIN ENGINEER AS CONDITIONS WARRANT.
4. ALL EROSION CONTROL MATERIALS MUST BE APPROVED BY THE CITY OF FRANKLIN INSPECTOR PRIOR TO INSTALLATION.
5. THERE SHALL BE NO DIRT, DEBRIS OR STORAGE OF MATERIALS IN THE STREETS.
6. APPROXIMATE CONSTRUCTION SCHEDULE:
 START DATE: May 1, 2016
 COMPLETION DATE: April 30, 2021
7. RECEIVING WATER = Hurricane Creek
8. LATITUDE 39°30'35" N
 LONGITUDE 86°02'39" W
9. CONTACT PERSON:
 Lantz McElroy
 Arbor Investments, LLC
 6626 E. 75th Street, Suite 400
 Indianapolis, IN 46250
 PH: (317) 842-1875 x203
 EMAIL: lantzmc@arborhome.com
10. WARNING:
 THIS SHEET TO BE USED FOR STORMWATER POLLUTION PREVENTION PURPOSES ONLY. FOR ANY OTHER INFORMATION SEE SHEET C101.
11. SEE SHEETS C801-C802 FOR ALL STORMWATER POLLUTION PREVENTION PLAN DETAILS & NOTES.
12. ALL EROSION CONTROL PRACTICES SHALL BE IN ACCORDANCE WITH ITEM - INDIANA STORM WATER QUALITY MANUAL AND THE SCS "FIELD OFFICE TECHNICAL GUIDE".
13. ALL CONSTRUCTION ACTIVITY ON THIS SITE TO BE PERFORMED IN COMPLIANCE WITH APPLICABLE O.S.H.A. STANDARDS FOR WORKER SAFETY.
14. EXISTING EROSION CONTROL MEASURES:
 ANY PART DAMAGED, DESTROYED OR DISTURBED DURING CONSTRUCTION IS TO BE REPLACED IMMEDIATELY.
15. ALL CASTINGS SHALL HAVE STANDARD "ENVIRONMENTALLY FRIENDLY LOGOS" EMBOSSED INTO THE INLET.

NOTE:
 PRIOR TO THE ISSUANCE OF ANY BUILDING PERMITS THE BITUMINOUS BASE AND BINDER LAYERS FOR ALL STREETS, DRIVES AND PARKING LOTS TO BE INSTALLED AND ALL WATER MAINS AND HYDRANTS FOR THE SITE DEVELOPMENT MUST BE INSTALLED PER APPROVED SPECIFICATIONS AND MADE SERVICEABLE.
 Revised 12-04

NOTE:
 EXISTING TOPOGRAPHY BASED UPON SURVEY DATA COLLECTED 04/15/03. CONTRACTOR SHALL VERIFY LOCATION OF EXISTING DIVERSION SWALE PRIOR TO CONSTRUCTION.


BENCHMARK

Originating Benchmark = Top of Casting of Sanitary Manhole #576 according to the record drawing from previous job #4569.003 performed by The Schneider Corporation, dated May 13, 2005.
 Elevation = 753.89

TBM #9 - Harrison Monument at the Intersection Brookshire Drive and Cedarhill Drive along the north side of the round-about
 Elevation = 753.53

LEGEND

	Existing Storm Sewer
	Existing Sanitary Sewer
	Existing Contour
	Existing Elevation
	HATCH PATTERN DENOTES TEMPORARY CONSTRUCTION ENTRANCE
	BEEHIVE INLET PROTECTION
	CURB INLET PROTECTION
	SILTATION FENCE
	CONSTRUCTION LIMITS



EXIST LAKE #1
 N.P. ELEV= 749.00
 100 YR. FLD. = 752.83
 POND BOTTOM = 728.00
 COMMON AREA "AA"

EXIST LAKE #2
 N.P. ELEV= 745.50
 100 YR. FLD. = 749.20
 POND BOTTOM = 727.00

STORMWATER POLLUTION PREVENTION GENERAL NOTES

1. EARTH MOVING MAY NOT COMMENCE UNTIL ITEMS 1-9 OF "PRECONSTRUCTION ACTIVITIES" (B2) ON C801 HAVE BEEN COMPLETED IN ADDITION TO ITEMS DEPICTED ON PLAN.
2. RULE 5 REQUIRES ALL DISTURBED AREAS THAT WILL POTENTIALLY BE IDLE FOR 15 DAYS OR MORE TO BE STABILIZED (SEEDED, MULCHED, ETC.) IMMEDIATELY.
3. ADDITIONAL STORMWATER POLLUTION PREVENTION MEASURES MAY BE REQUIRED IN THE FIELD BY THE CITY OF FRANKLIN ENGINEER AS CONDITIONS WARRANT.
4. ALL EROSION CONTROL MATERIALS MUST BE APPROVED BY THE CITY OF FRANKLIN INSPECTOR PRIOR TO INSTALLATION.
5. THERE SHALL BE NO DIRT, DEBRIS OR STORAGE OF MATERIALS IN THE STREETS.
6. APPROXIMATE CONSTRUCTION SCHEDULE:
 START DATE: May 1, 2016
 COMPLETION DATE: April 30, 2021
7. RECEIVING WATER = Hurricane Creek
8. LATITUDE 39°30'35" N
 LONGITUDE 86°02'39" W
9. CONTACT PERSON:
 Lantz McElroy
 Arbor Investments, LLC
 6626 E. 75th Street, Suite 400
 Indianapolis, IN 46250
 PH: (317) 842-1875 x203
 EMAIL: lantz@arborinvestmentsllc.com
10. WARNING:
 THIS SHEET TO BE USED FOR STORMWATER POLLUTION PREVENTION PURPOSES ONLY. FOR ANY OTHER INFORMATION SEE SHEET C101.
11. SEE SHEETS C801-C802 FOR ALL STORMWATER POLLUTION PREVENTION PLAN DETAILS & NOTES.
12. ALL EROSION CONTROL PRACTICES SHALL BE IN ACCORDANCE WITH IDEM - INDIANA STORM WATER QUALITY MANUAL AND THE SCS "FIELD OFFICE TECHNICAL GUIDE".
13. ALL CONSTRUCTION ACTIVITY ON THIS SITE TO BE PERFORMED IN COMPLIANCE WITH APPLICABLE O.S.H.A. STANDARDS FOR WORKER SAFETY.
14. EXISTING EROSION CONTROL MEASURES: ANY PART DAMAGED, DESTROYED OR DISTURBED DURING CONSTRUCTION IS TO BE REPLACED IMMEDIATELY.
15. ALL CASTINGS SHALL HAVE STANDARD "ENVIRONMENTALLY FRIENDLY LOGOS" EMBOSSED INTO THE INLET.

LEGEND

- Existing Storm Sewer
 - New Storm Sewer
 - Existing Sanitary Sewer
 - New Sanitary Sewer
 - Existing Contour
 - Existing Elevation
- | | |
|-----------------|---|
| [Hatch Pattern] | HATCH PATTERN DENOTES TEMPORARY SEEDING |
| [Hatch Pattern] | HATCH PATTERN DENOTES PERMANENT SEEDING |
| [Hatch Pattern] | HATCH PATTERN DENOTES TEMPORARY CONSTRUCTION ENTRANCE |
| [Symbol] | CURB INLET PROTECTION |
| [Symbol] | BEEHIVE INLET PROTECTION |
| [Symbol] | SILTATION FENCE |
| [Symbol] | CONSTRUCTION LIMITS |
| [Hatch Pattern] | HATCH PATTERN DENOTES EROSION CONTROL BLANKET |
| [Symbol] | SWALE PROTECTION (EROSION BLANKET) |

NOTE:
 PRIOR TO THE ISSUANCE OF ANY BUILDING PERMITS THE BITUMINOUS BASE AND BINDER LAYERS FOR ALL STREETS, DRIVES AND PARKING LOTS TO BE INSTALLED AND ALL WATER MAINS AND HYDRANTS FOR THE SITE DEVELOPMENT MUST BE INSTALLED PER APPROVED SPECIFICATIONS AND MADE SERVICEABLE.
 Revised 12-04

NOTE:
 EXISTING TOPOGRAPHY BASED UPON SURVEY DATA COLLECTED 04/15/03. CONTRACTOR SHALL VERIFY LOCATION OF EXISTING DIVERSION SWALE PRIOR TO CONSTRUCTION.

BENCHMARK
 Originating Benchmark = Top of Casting of Sanitary Manhole #576 according to the record drawing from previous job #4569.003 performed by The Schneider Corporation, dated May 13, 2005.
 Elevation = 753.89
 TBM #9 = Harrison Monument at the intersection Brookshire Drive and Cedar Mill Drive along the north side of the round-about
 Elevation = 753.53

Plot Date: Apr 13, 2016 Plot Time: 3:50pm File Name: T:\44\4569\900\dwg\C105.dwg, Layout: C105 By: bdp

REVISIONS:

PRELIMINARY
 PROFESSIONAL SEAL
 MICHAEL B. REGENCY
 No. 9400300
 STATE OF INDIANA
 PROFESSIONAL ENGINEER
CONSTRUCTION
 DATE: 04/14/16
 THIS DRAWING AND THE IDEAS, DESIGNS AND CONCEPTS CONTAINED HEREIN ARE THE EXCLUSIVE INTELLECTUAL PROPERTY OF THE SCHNEIDER CORPORATION AND ARE NOT TO BE USED OR REPRODUCED, IN WHOLE OR IN PART, WITHOUT THE WRITTEN CONSENT OF THE SCHNEIDER CORPORATION.
 © COPYRIGHTED BY THE SCHNEIDER CORP. (2016)

Schneider

THE SCHNEIDER CORPORATION
 Historic Fort Harrison
 8901 Otis Avenue
 Indianapolis, IN 46216-1037
 Telephone: 317.826.7100
 Fax: 317.826.7200
 www.schneidercorp.com

Civil Engineering
 GIS * LIS
 Land Surveying
 Landscape Architecture

HERITAGE, SECTION 8

CITY OF FRANKLIN, JOHNSON COUNTY

ARBOR INVESTMENTS, LLC
 6626 E. 75TH STREET, SUITE 400, INDIANAPOLIS, IN 46250

DATE: 04/01/2016 PROJECT NO: 4569.800
 DRAWN BY: BDP CHECKED BY: MBR
 SHEET TITLE: POST-CONSTRUCTION STORMWATER POLLUTION PREVENTION PLAN
 DRAWING FILES:
 T:\44\4569\900\dwg\C105.dwg
 XREF: T:\44\4569\900\dwg\T104800.dwg
 XREF: T:\44\4569\900\dwg\45690005.dwg
 XREF: T:\44\4569\100\dwg\45691005S.dwg
 XREF: T:\44\4569\700\dwg\45697005.dwg
 XREF: T:\44\4569\700\dwg\45697005_BS.dwg
 XREF: T:\44\4569\800\dwg\45698000_FutureBS.dwg
 XREF: T:\44\4569\800\dwg\45698000.dwg
 XREF: T:\44\4569\900\dwg\45699005.dwg
 XREF: T:\44\4569\900\dwg\45699005_ERD.dwg
 SHEET NO: C105



GENERAL NOTES

1. TEMPORARY TRAFFIC CONTROL DURING CONSTRUCTION TO CONFORM TO APPLICABLE LOCAL AND STATE STANDARDS.
2. ALL CONSTRUCTION ACTIVITY ON THIS SITE TO BE PERFORMED IN COMPLIANCE WITH APPLICABLE O.S.H.A. STANDARDS FOR WORKER SAFETY.
3. IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO FIELD VERIFY ALL UTILITY LOCATIONS BEFORE CONSTRUCTION BEGINS.
4. CONTRACTORS SHALL MINIMIZE DAMAGE TO EXISTING TREES.


BENCHMARK

Originating Benchmark - Top of Casting of Sanitary Manhole #576 according to the record drawing from previous job #4569.003 performed by The Schneider Corporation, dated May 13, 2005.
Elevation = 753.89

TBM #9 - Harrison Monument at the Intersection Brookshire Drive and Cedarhill Drive along the north side of the round-about
Elevation = 753.53


Sheet	Detail Number	Description
C803	3	Street Cross Section Detail
C803	1	Concrete Sidewalk Detail
C803	4	Curb Details
C803	6	Curb Underdrain Detail
C803	5	Sidewalk Ramp
C301	1	Intersection Detail

NOTE All Streets to be 28' in width unless otherwise noted.
All Rights-of-way to be 50' in width unless otherwise noted.
All Pavement Depths of Roadway are Specified on Detail sheet C801, Detail 3.



STREET PLAN

0 50' 100'
SCALE: 1"=50'




STREET PROFILE

LEGEND

	Existing Grade
	New Grade

SCALE: $\frac{HORIZ.: 1"=50'}{VERT.: 1"=5'}$

REVISIONS:



THE SCHNEIDER CORPORATION
Historic Fort Harrison
8901 Otis Avenue
Indianapolis, IN 46216-1037
Telephone: 317.826.7100
Fax: 317.826.7200
www.schneidercorp.com

Civil Engineering
GIS * LIS
Land Surveying
Landscape Architecture

HERITAGE, SECTION 8

CITY OF FRANKLIN, JOHNSON COUNTY

ARBOR INVESTMENTS, LLC
6626 E. 75TH STREET, SUITE 400, INDIANAPOLIS, IN 46250

DATE: 04/01/2016	PROJECT NO: 4569.800
DRAWN BY: BDP	CHECKED BY: MBR
SHEET TITLE: STREET PLAN AND PROFILES	
DRAWING FILES: T:\44\4569\800\dwg\C201-C203.dwg XREF: T:\44\4569\800\dwg\TitleBlock.dwg XREF: T:\44\4569\800\dwg\4569800.dwg XREF: T:\44\4569\100\dwg\4569100.dwg XREF: T:\44\4569\200\dwg\4569200.dwg XREF: T:\44\4569\300\dwg\4569300.dwg XREF: T:\44\4569\400\dwg\4569400.dwg XREF: T:\44\4569\500\dwg\4569500.dwg XREF: T:\44\4569\600\dwg\4569600.dwg XREF: T:\44\4569\700\dwg\4569700.dwg XREF: T:\44\4569\800\dwg\4569800.dwg XREF: T:\44\4569\900\dwg\4569900.dwg	
SHEET NO: C201	

Plot Date: Apr 13, 2016 Plot Time: 3:55pm File Name: T:\44\4569\800\dwg\C201-C203.dwg Layout: C201 By: bdp



GENERAL NOTES

1. TEMPORARY TRAFFIC CONTROL DURING CONSTRUCTION TO CONFORM TO APPLICABLE LOCAL AND STATE STANDARDS.
2. ALL CONSTRUCTION ACTIVITY ON THIS SITE TO BE PERFORMED IN COMPLIANCE WITH APPLICABLE O.S.H.A. STANDARDS FOR WORKER SAFETY.
3. IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO FIELD VERIFY ALL UTILITY LOCATIONS BEFORE CONSTRUCTION BEGINS.
4. CONTRACTORS SHALL MINIMIZE DAMAGE TO EXISTING TREES.

BENCHMARK


Originating Benchmark - Top of Casting of Sanitary Manhole #576 according to the record drawing from previous job #4569.003 performed by The Schneider Corporation, dated May 13, 2005.
Elevation = 753.89

TBM #9 - Harrison Monument at the intersection Brookshire Drive and Cedarhill Drive along the north side of the round-about
Elevation = 753.53

Sheet	Detail Number	Description
C803	3	Street Cross Section Detail
C803	1	Concrete Sidewalk Detail
C803	4	Curb Details
C803	6	Curb Underdrain Detail
C803	5	Sidewalk Ramp
C301	1,2	Intersection Detail

NOTE All Streets to be 28' in width unless otherwise noted.
All Rights-of-way to be 50' in width unless otherwise noted.
All Pavement Depths of Roadway are Specified on Detail sheet C801, Detail 3.

REVISIONS:



THIS DRAWING AND THE IDEAS, DESIGNS AND CONCEPTS CONTAINED HEREIN ARE THE EXCLUSIVE INTELLECTUAL PROPERTY OF THE SCHNEIDER CORPORATION AND ARE NOT TO BE USED OR REPRODUCED, IN WHOLE OR IN PART, WITHOUT THE WRITTEN CONSENT OF THE SCHNEIDER CORPORATION.

© COPYRIGHTED BY THE SCHNEIDER CORP. (2016)




THE SCHNEIDER CORPORATION
Historic Fort Harrison
8901 Otis Avenue
Indianapolis, IN 46216-1037
Telephone: 317.826.7100
Fax: 317.826.7200
www.schneidercorp.com

Civil Engineering
GIS - LIS
Land Surveying
Landscape Architecture


HERITAGE, SECTION 8
CITY OF FRANKLIN, JOHNSON COUNTY
ARBOR INVESTMENTS, LLC
6626 E. 75TH STREET, SUITE 400, INDIANAPOLIS, IN 46250

DATE: 04/01/2016	PROJECT NO: 4569.800
DRAWN BY: BDP	CHECKED BY: MBR
SHEET TITLE: STREET PLAN AND PROFILES	
DRAWING FILES: I:\44\4569\800\dwg\C201-C203.dwg XREF: I:\44\4569\800\dwg\C201.dwg XREF: I:\44\4569\800\dwg\C202.dwg XREF: I:\44\4569\800\dwg\C203.dwg XREF: I:\44\4569\800\dwg\C204.dwg XREF: I:\44\4569\800\dwg\C205.dwg XREF: I:\44\4569\800\dwg\C206.dwg XREF: I:\44\4569\800\dwg\C207.dwg XREF: I:\44\4569\800\dwg\C208.dwg XREF: I:\44\4569\800\dwg\C209.dwg XREF: I:\44\4569\800\dwg\C210.dwg	
SHEET NO: C202	



STREET PLAN

0 50' 100'
SCALE: 1"=50'



STREET PROFILE

LEGEND

	Existing Grade
	New Grade

SCALE: HORZ.: 1"=50'
VERT.: 1"=5'

C202

Plot Date: Apr 13, 2016 Plot Time: 3:56pm File Name: T:\44\4569\800\dwg\C201-C203.dwg Layout: C202 By: bdp



GENERAL NOTES

1. TEMPORARY TRAFFIC CONTROL DURING CONSTRUCTION TO CONFORM TO APPLICABLE LOCAL AND STATE STANDARDS.
2. ALL CONSTRUCTION ACTIVITY ON THIS SITE TO BE PERFORMED IN COMPLIANCE WITH APPLICABLE O.S.H.A. STANDARDS FOR WORKER SAFETY.
3. IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO FIELD VERIFY ALL UTILITY LOCATIONS BEFORE CONSTRUCTION BEGINS.
4. CONTRACTORS SHALL MINIMIZE DAMAGE TO EXISTING TREES.

BENCHMARK


Originating Benchmark - Top of Casting of Sanitary Manhole #576 according to the record drawing from previous job #4569.003 performed by The Schneider Corporation, dated May 13, 2005.
Elevation = 753.89

TBM #9 - Harrison Monument at the intersection Brookshire Drive and Cedarhill Drive along the north side of the round-about
Elevation = 753.53

Sheet	Detail Number	Description
C803	3	Street Cross Section Detail
C803	1	Concrete Sidewalk Detail
C803	4	Curb Details
C803	6	Curb Underdrain Detail

NOTE All Streets to be 28' in width unless otherwise noted.
All Rights-of-way to be 50' in width unless otherwise noted.
All Pavement Depths of Roadway are Specified on Detail sheet C801, Detail 3.

REVISIONS:




THE SCHNEIDER CORPORATION
Historic Fort Harrison
8901 Otis Avenue
Indianapolis, IN 46216-1037
Telephone: 317.826.7100
Fax: 317.826.7200
www.schneidercorp.com



Civil Engineering
GIS - LIS
Land Surveying
Landscape Architecture

HERITAGE, SECTION 8
CITY OF FRANKLIN, JOHNSON COUNTY
ARBOR INVESTMENTS, LLC
6626 E. 75TH STREET, SUITE 400, INDIANAPOLIS, IN 46250

DATE: 04/01/2016	PROJECT NO.: 4569.800
DRAWN BY: BDP	CHECKED BY: MBR
SHEET TITLE: STREET PLAN AND PROFILES	
DRAWING FILES: T:\44\4569\800\dwg\C201-C203.dwg XREF: T:\44\4569\800\dwg\TitleBlock.dwg XREF: T:\44\4569\800\dwg\4569800.dwg XREF: T:\44\4569\100\dwg\4569100.dwg XREF: T:\44\4569\200\dwg\4569200.dwg XREF: T:\44\4569\300\dwg\4569300.dwg XREF: T:\44\4569\400\dwg\4569400.dwg XREF: T:\44\4569\500\dwg\4569500.dwg XREF: T:\44\4569\600\dwg\4569600.dwg XREF: T:\44\4569\700\dwg\4569700.dwg XREF: T:\44\4569\800\dwg\4569800.dwg XREF: T:\44\4569\900\dwg\4569900.dwg	
SHEET NO.:	



STREET PLAN




STREET PROFILE

LEGEND
Existing Grade
New Grade

SCALE: HORZ.: 1"=50'
VERT.: 1"=5'

C203

Plot Date: Apr 13, 2016 Plot Time: 3:58pm File Name: T:\44\4569\800\dwg\C201-C203.dwg Layout: C203 By: bdp



BENCHMARK

Originating Benchmark – Top of Casting of Sanitary Manhole #576 according to the record drawing from previous job #4569.003 performed by The Schneider Corporation, dated May 13, 2005.
Elevation = 753.89

TBM # – Harrison Monument at the intersection Brookshire Drive and Cedarmill Drive along the north side of the round-about
Elevation = 753.53

LEGEND

-  New Storm Sewer
-  New Sanitary Sewer
-  New Pavement Grade
-  All Other Finish Grades
-  Flow Arrow

GENERAL NOTES

1. TEMPORARY TRAFFIC CONTROL DURING CONSTRUCTION TO CONFORM TO APPLICABLE LOCAL AND STATE STANDARDS.
2. ALL CONSTRUCTION ACTIVITY ON THIS SITE TO BE PERFORMED IN COMPLIANCE WITH APPLICABLE O.S.H.A. STANDARDS FOR WORKER SAFETY.
3. IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO FIELD VERIFY ALL UTILITY LOCATIONS BEFORE CONSTRUCTION BEGINS.
4. CONTRACTORS SHALL MINIMIZE DAMAGE TO EXISTING TREES.
5. ALL ELEVATIONS WITHIN VERTICAL CURVES ARE CORRECTED ELEVATIONS.
6. TRAFFIC CONTROL BARRICADES ARE TO REMAIN DURING ALL CONSTRUCTION.
7. CONTRACTOR TO NOTIFY CITY OF FRANKLIN ENGINEERING DEPARTMENT A MINIMUM OF 24 HOURS PRIOR TO STREET PROOFROLL.
8. TRAFFIC CONTROL AND STREET NAME SIGNAGE TO MEET MUTCD STANDARDS, LATEST EDITION.
9. DIMENSIONS SHOWN ARE TO BACK OF CURB, UNLESS NOTED OTHERWISE.

REVISIONS:

PRELIMINARY

MICHAEL B. REYNOLDS
Professional Engineer
No. 9400300
STATE OF INDIANA
Professional Engineer

CONSTRUCTION

DATE: 04/14/16

THIS DRAWING AND THE IDEAS, DESIGNS AND CONCEPTS CONTAINED HEREIN ARE THE EXCLUSIVE INTELLECTUAL PROPERTY OF THE SCHNEIDER CORPORATION AND ARE NOT TO BE USED OR REPRODUCED, IN WHOLE OR IN PART, WITHOUT THE WRITTEN CONSENT OF THE SCHNEIDER CORPORATION.

© COPYRIGHTED BY THE SCHNEIDER CORP. (2016)



Schneider

THE SCHNEIDER CORPORATION
Historic Fort Harrison
8901 Otis Avenue
Indianapolis, IN 46216-1037
Telephone: 317.826.7100
Fax: 317.826.7200
www.schneidercorp.com



Civil Engineering
GIS * LIS
Land Surveying
Landscape Architecture

HERITAGE, SECTION 8

CITY OF FRANKLIN, JOHNSON COUNTY

ARBOR INVESTMENTS, LLC
6626 E. 75TH STREET, SUITE 400, INDIANAPOLIS, IN 46250

DATE: 04/01/2016	PROJECT NO: 4569.800
DRAWN BY: BDP	CHECKED BY: MBR
SHEET TITLE: INTERSECTION DETAILS	
DRAWING FILES: T:\44\4569\800\dwg\C301.dwg XREF: T:\44\4569\800\dwg\Title800.dwg XREF: T:\44\4569\800\dwg\4569800S.dwg XREF: T:\44\4569\105\dwg\4569105S.dwg XREF: T:\44\4569\100\dwg\4569100S_BS.dwg XREF: T:\44\4569\100\dwg\4569100S.dwg XREF: T:\44\4569\100\dwg\4569100S.dwg XREF: T:\44\4569\100\dwg\4569100S.dwg XREF: T:\44\4569\100\dwg\4569100S.dwg XREF: T:\44\4569\100\dwg\4569100S.dwg	
C301	



BENCHMARK

Originating Benchmark - Top of Casting of Sanitary Manhole #576 according to the record drawing from previous job #4569.003 performed by The Schneider Corporation, dated May 13, 2005.
Elevation = 753.89


TBM #9 - Harrison Monument at the intersection Brookshire Drive and Cedarnill Drive along the north side of the round-about
Elevation = 753.53



GENERAL NOTES

1. TEMPORARY TRAFFIC CONTROL DURING CONSTRUCTION TO CONFORM TO APPLICABLE LOCAL AND STATE STANDARDS.
2. ALL CONSTRUCTION ACTIVITY ON THIS SITE TO BE PERFORMED IN COMPLIANCE WITH APPLICABLE O.S.H.A. STANDARDS FOR WORKER SAFETY.
3. IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO FIELD VERIFY ALL UTILITY LOCATIONS BEFORE CONSTRUCTION BEGINS.
4. CONTRACTORS SHALL MINIMIZE DAMAGE TO EXISTING TREES.
5. ALL WYE, LATERAL AND PROFILE STATIONS ARE FROM THE NEAREST DOWNSTREAM MANHOLE. (MH)
6. WYES AND LATERALS TO BE 6" PIPE UNLESS OTHERWISE SPECIFIED.
7. ALL WYE CONNECTIONS SHALL HAVE A MINIMUM OF FIVE (5) FOOT LATERAL EXTENSION CONNECTED TO THE WYE, OR EXTEND TO THE UTILITY AND DRAINAGE EASEMENT OF THE LOT, WHICHEVER IS GREATER, BUT IN NO CASE SHOULD THE END OF THE LATERALS BE CLOSER THAN FIVE (5) FEET TO THE BUILDING LINE, UNLESS NOTED OTHERWISE. THE END OF THE LATERAL SHALL BE PLUGGED OR CAPPED, UNLESS OTHERWISE NOTED.
8. LATERALS RUNNING TO THE OPPOSITE SIDE OF THE STREET SHALL EXTEND TO THE UTILITY AND DRAINAGE EASEMENT OF THE LOT, BUT IN NO CASE SHOULD THE END OF THE LATERALS BE CLOSER THAN FIVE (5) FEET TO THE BUILDING LINE, UNLESS OTHERWISE NOTED.
9. ALL SANITARY SEWER MAINS & LATERALS WITHIN 5' OF CURB SHALL BE BACKFILLED WITH COMPACTED #5 STONE.

REVISIONS:





THE SCHNEIDER CORPORATION
Historic Fort Harrison
8901 Otis Avenue
Indianapolis, IN 46216-1037
Telephone: 317.826.7100
Fax: 317.826.7200
www.schneidercorp.com

Civil Engineering
GIS - LIS
Land Surveying
Landscape Architecture


HERITAGE, SECTION 8
CITY OF FRANKLIN, JOHNSON COUNTY
ARBOR INVESTMENTS, LLC
6626 E. 75TH STREET, SUITE 400, INDIANAPOLIS, IN 46250

DATE: 04/01/2016	PROJECT NO: 4569.800
DRAWN BY: BDP	CHECKED BY: MBR
SHEET TITLE: SANITARY SEWER PLAN AND PROFILES	
DRAWING FILES: T:\44\4569\800\dwg\C401-C402.dwg XREF: T:\44\4569\800\dwg\1148800.dwg XREF: T:\44\4569\800\dwg\4569800.dwg XREF: T:\44\4569\105\dwg\4569105.dwg XREF: T:\44\4569\105\dwg\4569105.dwg XREF: T:\44\4569\105\dwg\4569105.dwg XREF: T:\44\4569\105\dwg\4569105.dwg XREF: T:\44\4569\105\dwg\4569105.dwg XREF: T:\44\4569\105\dwg\4569105.dwg XREF: T:\44\4569\105\dwg\4569105.dwg	
SHEET NO: C401	



SANITARY SEWER PLAN

SCALE: 1"=50'




SANITARY SEWER PROFILE

LEGEND

--	--	--

SCALE: HORZ.: 1"=50'
VERT.: 1"=5'

Plot Date: Apr 13, 2016 Plot Time: 4:04pm File Name: T:\44\4569\800\dwg\C401-C402.dwg Layout: C401 By: bdp



Indiana 811
Know what's below.
Call before you dig.

GENERAL NOTES

- TEMPORARY TRAFFIC CONTROL DURING CONSTRUCTION TO CONFORM TO APPLICABLE LOCAL AND STATE STANDARDS.
- ALL CONSTRUCTION ACTIVITY ON THIS SITE TO BE PERFORMED IN COMPLIANCE WITH APPLICABLE O.S.H.A. STANDARDS FOR WORKER SAFETY.
- IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO FIELD VERIFY ALL UTILITY LOCATIONS BEFORE CONSTRUCTION BEGINS.
- CONTRACTORS SHALL MINIMIZE DAMAGE TO EXISTING TREES.
- ALL WYE, LATERAL AND PROFILE STATIONS ARE FROM THE NEAREST DOWNSTREAM MANHOLE. (MH)
- WYES AND LATERALS TO BE 6" PIPE UNLESS OTHERWISE SPECIFIED.
- ALL WYE CONNECTIONS SHALL HAVE A MINIMUM OF FIVE (5) FOOT LATERAL EXTENSION CONNECTED TO THE WYE, OR EXTEND TO THE UTILITY AND DRAINAGE EASEMENT OF THE LOT, WHICHEVER IS GREATER, BUT IN NO CASE SHOULD THE END OF THE LATERALS BE CLOSER THAN FIVE (5) FEET TO THE BUILDING LINE, UNLESS NOTED OTHERWISE. THE END OF THE LATERAL SHALL BE PLUGGED OR CAPPED, UNLESS OTHERWISE NOTED.
- LATERALS RUNNING TO THE OPPOSITE SIDE OF THE STREET SHALL EXTEND TO THE UTILITY AND DRAINAGE EASEMENT OF THE LOT, BUT IN NO CASE SHOULD THE END OF THE LATERALS BE CLOSER THAN FIVE (5) FEET TO THE BUILDING LINE, UNLESS OTHERWISE NOTED.
- ALL SANITARY SEWER MAINS & LATERALS WITHIN 5' OF CURB SHALL BE BACKFILLED WITH COMPACTED #5 STONE.

REVISIONS:

PRELIMINARY
PROFESSIONAL SEAL
MICHAEL B. REGENCY
Professional Engineer
No. 9400300
STATE OF INDIANA
DATE: 04/14/16

THIS DRAWING AND THE IDEAS, DESIGNS AND CONCEPTS CONTAINED HEREIN ARE THE EXCLUSIVE INTELLECTUAL PROPERTY OF THE SCHNEIDER CORPORATION AND ARE NOT TO BE USED OR REPRODUCED, IN WHOLE OR IN PART, WITHOUT THE WRITTEN CONSENT OF THE SCHNEIDER CORPORATION.
© COPYRIGHTED BY THE SCHNEIDER CORP. (2016)

BENCHMARK

Originating Benchmark = Top of Casting of Sanitary Manhole #576 according to the record drawing from previous job #4569.003 performed by The Schneider Corporation, dated May 13, 2005.
Elevation = 753.89

TBM #9 - Harrison Monument at the Intersection Brookshire Drive and Cedarhill Drive along the north side of the round-about
Elevation = 753.53

SANITARY SEWER PLAN

0 50' 100'
SCALE: 1"=50'

Schneider

THE SCHNEIDER CORPORATION
Historic Fort Harrison
8901 Otis Avenue
Indianapolis, IN 46216-1037
Telephone: 317.826.7100
Fax: 317.826.7200
www.schneidercorp.com

Civil Engineering
GIS - LIS
Land Surveying
Landscape Architecture

HERITAGE, SECTION 8
CITY OF FRANKLIN, JOHNSON COUNTY
ARBOR INVESTMENTS, LLC
6626 E. 75TH STREET, SUITE 400, INDIANAPOLIS, IN 46250

DATE: 04/01/2016 PROJECT NO: 4569.800
DRAWN BY: BDP CHECKED BY: MBR
SHEET TITLE: SANITARY SEWER PLAN AND PROFILES
DRAWING FILES:
T:\44\4569\800\dwg\C401-C402.dwg
XREF: T:\44\4569\800\dwg\TitleBlock.dwg
XREF: T:\44\4569\800\dwg\4569800.dwg
XREF: T:\44\4569\105\dwg\4569105.dwg
XREF: T:\44\4569\100\dwg\4569100.dwg
XREF: T:\44\4569\100\dwg\4569100_BS.dwg
XREF: T:\44\4569\100\dwg\4569100_BS.dwg
XREF: T:\44\4569\100\dwg\4569100_BS.dwg
XREF: T:\44\4569\100\dwg\4569100_BS.dwg
XREF: T:\44\4569\100\dwg\4569100_BS.dwg
XREF: T:\44\4569\100\dwg\4569100_BS.dwg


Plot Date: Apr 13, 2016 Plot Time: 4:05pm File Name: T:\44\4569\800\dwg\C401-C402.dwg Layout: C402 By: bdp

SANITARY SEWER PROFILE


LEGEND

Existing Grade New Grade Granular Backfill


SCALE: HORZ.: 1"=50'
VERT.: 1"=5'



SHEET NO: **C402**



EARTH EXCAVATION




ROCK EXCAVATION


NOTE: SEE SPECIFICATION SECTIONS 2210.2.02 AND 2210.2.03 FOR DESCRIPTIONS OF BACKFILL AND BEDDING MATERIAL.

TRENCH BACKFILL MATERIALS
NO SCALE

61-300-3 SK



TYPICAL PROFILE




TYPICAL SECTION

NOTE: MINIMUM ENCASUREMENT LIMITS ARE SHOWN ON THE DRAWINGS. THE ACTUAL LIMITS SHALL BE DETERMINED AT THE TIME OF CONSTRUCTION SUCH THAT THE ENCASUREMENT TERMINATES AT A PIPE JOINT. THE JOINT SHALL BE FREE OF CONCRETE SO AS TO PROVIDE A FLEXIBLE JOINT.

STREAM CROSSING DETAIL
NO SCALE


61-300-5 SK



SANITARY HOUSE SERVICE REPLACEMENT DETAIL
NO SCALE

61-300-1 SK


- IF THE EXISTING SANITARY HOUSE SERVICE IS DAMAGED OR REMOVED DURING CONSTRUCTION IT SHALL BE REPLACED ACROSS THE TRENCH SUCH THAT THE CONCRETE COLLARS ARE SUPPORTED ON UNDISTURBED EARTH.
- THE CONCRETE COLLAR SHALL BE FORMED AT A JOINT WITH THE EXISTING HOUSE LATERAL USING FERNCO COUPLINGS.
- THE REPLACEMENT SECTION SHALL BE CONSTRUCTED EQUAL TO WATER PIPE PER WASTEWATER FACILITIES 10 STATE STANDARDS, LATEST REVISION, SECTION 30-38.32 a, WITH AN INSIDE DIAMETER EQUAL TO THE EXISTING PIPE.
- WHEN THE OWNER OF THE SANITARY SERVICE HAS REQUIREMENTS WHICH ARE MORE STRINGENT, THE CONTRACTOR SHALL CONFORM TO THE MORE STRINGENT REQUIREMENTS AND MAKE NO CLAIM FOR ADDITIONAL COMPENSATION OR AN EXTENSION OF TIME BECAUSE OF SUCH REQUIREMENTS.



STORM SEWER REPLACEMENT DETAIL
NO SCALE

61-300-2 SK

- IF THE EXISTING STORM SEWER SERVICE IS DAMAGED OR REMOVED DURING CONSTRUCTION IT SHALL BE REPLACED ACROSS THE TRENCH SUCH THAT THE CONCRETE COLLARS ARE SUPPORTED ON UNDISTURBED EARTH.
- THE CONCRETE COLLAR SHALL BE FORMED AT A JOINT WITH THE EXISTING STORM SEWER USING FERNCO COUPLINGS.
- THE REPLACEMENT SECTION SHALL CONSTRUCTED EQUAL TO WATER PIPE PER WASTEWATER FACILITIES 10 STATE STANDARDS, LATEST REVISION, SECTION 30-38.32a, WITH AN INSIDE DIAMETER EQUAL TO THE EXISTING PIPE.
- WHEN THE STORM SEWER OWNER HAS REQUIREMENTS WHICH ARE MORE STRINGENT, THE CONTRACTOR SHALL CONFORM TO THE MORE STRINGENT REQUIREMENTS AND MAKE NO CLAIM FOR ADDITIONAL COMPENSATION OR AN EXTENSION OF TIME BECAUSE OF SUCH REQUIREMENTS.



SHALLOW BURY AIR RELEASE VALVE DETAIL
NO SCALE

61-300-8A SK

THRUST BLOCK REQUIREMENTS				
FITTING	TOTAL POUNDS THRUST	TOTAL BEARING AREA (S.F.)	THRUST BLOCK HEIGHT (FT.)	THRUST BLOCK WIDTH (FT.)
6" 90° BEND	12,000	6	2.5	2.5
6" 45° BEND	6,700	3.5	1.75	2
6" TEE OR PLUG	8,400	4	2	2
8" 90° BEND	19,000	9	3	3
8" 45° BEND	10,500	5	2.5	2
8" TEE OR PLUG	13,500	6.5	2.75	2.5
10" 90° BEND	28,000	14	4	3.5
10" 45° BEND	15,500	8	2.75	3
10" TEE OR PLUG	19,500	10	3.5	3
12" 90° BEND	41,000	20	4	5
12" 45° BEND	23,000	12	3	4
12" TEE OR PLUG	28,000	14	3.5	4
16" 90° BEND	70,000	35	6	6
16" 45° BEND	38,000	19	4	5
16" TEE OR PLUG	50,000	25	5	5



THRUST BLOCK NOTES:
1. PIPE JOINT AND BOLTS MUST BE ACCESSIBLE.
2. CONCRETE SHALL BE CURED FOR MINIMUM OF 7 DAYS AND SHALL HAVE A COMPRESSION STRENGTH OF 3000 P.S.I. @ 28 DAYS.
3. THRUST BLOCKS SHALL BE POSITIONED TO COUNTERACT THE DIRECTION OF THE RESULTANT THRUST FORCE.
4. CONTRACTOR SHALL NOTIFY ENGINEER IF SOIL OF LESS THAN 2000 P.S.F. IS ENCOUNTERED.
5. FIVE (5) MIL POLYETHYLENE PLASTIC SHALL BE USED TO COVER FITTINGS PRIOR TO POURING THE THRUST BLOCK.

THRUST BLOCK DESIGN DATA
MAXIMUM OPERATING PRESSURE: 85 P.S.I.
SURGE ALLOWANCE: 100 P.S.I.
THRUST DESIGN PRESSURE: 185 P.S.I.
BASED ON 2000 P.S.F. SOIL

PAD WATER PIPES AT BULKHEADS WITH TWO LAYERS OF 15 LB. BUILDERS FELT.


TYPICAL CASING INSTALLATION
NO SCALE

61-300-4 SK




SECTION "A"

NOTE: SEE SPECIFICATION SECTIONS 2210.2.02 AND 2210.2.03 FOR DESCRIPTIONS OF BACKFILL MATERIAL.




SKID DETAIL




VALVE MARKER POST DETAIL
NO SCALE

31-600-14 SK




PIPE BOLLARD DETAIL
NO SCALE

31-600-13 SK




FIRE HYDRANT DETAILS
NO SCALE


61-300-7 SK



INSTALLATION PARALLEL TO MAIN




INSTALLATION PERPENDICULAR TO MAIN



GATE VALVE INSTALLATION DETAIL
NO SCALE


61-300-6 SK

DIAMETER FLUSHING	DIAMETER FLUSHING OUTLET
4"	1-1/2"
6"	2"
8"	3"
12"	4"
16"	6"



BLOW-OFF/FLUSHING OUTLET DETAIL
NO SCALE

61-300-9 SK



THRUST BLOCK DETAILS
NO SCALE

61-300-15 SK

Indiana-American Water Company, Inc.

SCALE: NOT TO SCALE	HERITAGE
REVISIONS:	SECTION 8
	STANDARD DETAILS
	INDIANA COUNTY, INDIANA
DRAWN BY: R.K.B.	DATE: 5/99
AUTOCAD FILE: D:\DETAILS\STD01LS2.DWG	APPROVED:
	CHECKED:
	SHEET
	C702

File Name: T:\4\4569\800.dwg, C702.dwg, Layout: Model
 Plot Date: Mar 29, 2016
 Plot Time: 9:16am
 By: bdp

STORMWATER POLLUTION PREVENTION PLAN INDEX

A1 Plan Index provided below

A2 11"x17" Plot denoting lot numbers, boundaries and streets can be provided separately

A3 Project Type: 39 lot single family subdivision

A4 Vicinity Map: Based on Sheet C100

A5 Legal Description of Project Site: See PLAT 3 OF 3

A6 Location of all lots and proposed site improvements: See Sheet C100

A7 14 digit hydrologic unit code: 021204090000

A8 State or Federal water quality permits: Rule 5

A9 Specific points where stormwater discharge will leave the site: Storm runoff from the Heritage Section B will flow east into "Take #2" Heritage Section 5, storm runoff will also flow north into "Take #1" before discharging into "Take #2" before eventually discharging to Hurricane Creek. See Site Development Plan Sheet C100 for more detail.

A10 Location of all wetlands, lakes & water courses on and adjacent to site: See Site Development Plan Sheet C100 for more detail.

A11 Receiving Waters: Hurricane Creek

A12 Identification of potential discharges to groundwater: Detention ponds are potential sources for discharge in to groundwater supplies.

A13 100 Year Floodplains, Floodways and Flood Fringes: None

A14 Pre-Construction and Post Construction Peak Discharge: 10 year Pre-Construction Peak Discharge = 3.28 CFS 100 Post Construction Peak Discharge = 5.92 CFS

A15 Adjacent Land Use (See Stormwater Pollution Prevention Plan - Pre-Construction Plan Sheet C104 for more information):
 North: Agricultural
 South: Residential
 East: Residential
 West: Agricultural

A16 Locations and approximate boundaries of all disturbed areas: See Sheet C104 for locations.

A17 Identification of existing vegetative cover: See Stormwater Pollution Prevention Plan - Pre-Construction Plan Sheet C104

A18 Soil Map including descriptions and limitations: See Sheet C802 for soils map, description and limitations.

A19 Locations, size and dimensions of proposed stormwater systems: See Site Development Plan Sheet C101 for proposed storm sewer system.

A20 Locations, size and dimensions of any proposed off-site construction activities associated with this project: (None)

A21 Locations of Soil Stockpiles: See Stormwater Pollution Prevention Plan - Pre-Construction Plan Sheet C104 for soil stockpile location(s).

A22 Existing site topography: See Site Development Plan Sheet C101 for existing site topography. Proposed final topography: See Site Development Plan Sheet C101 for proposed site grading and drainage patterns.

B1 Description of potential pollutants sources associated with the construction activities: Silt and sediment from exposed soils, leaves, mulch, vehicular sources such as leaking fuel or oil, brake fluid, brake dust, trash, debris, biological agents found in trash, fertilizers, herbicides, pesticides, acid rain, lime dust and concrete washout.

B2 Sequencing of stormwater quality implementation relative to land disturbance activities:
 This plan has been created in an effort to eliminate sediment from leaving the Heritage Section 8 project during construction, protecting the adjoining properties and the Hurricane Creek waters. In its existing condition, the existing project area drains into shallow concentrated flow prior to entering a detention pond then discharging to Hurricane Creek. This condition will be continued during and after construction.

PRE-CONSTRUCTION ACTIVITIES:

- Call the Indiana Underground Utility Protection Systems, Inc. ("Notified Mole") at 811 to check the locations of any existing utilities. They are typically located by more than two weeks of advance notice.
- A construction entrance shall be placed per the plan location.
- An orange construction fence shall be constructed along the perimeter of the tree preservation areas prior to construction with SEMP Inspector.
- A silt fence shall be installed at the edges of the project site where there is potential for any stormwater runoff. Potential areas are identified based on existing topography in the areas of the Heritage Section Block/lot lines and perimeters of the site. Silt Fence shall be in place prior to pre-construction meeting.
- Evaluate, mark and protect important trees and associated root zones. Evaluate existing vegetation suitable for use as filter strips along the North, South, East and West boundaries.
- Establish local location for owner/operator/contractor placement of approved plans and Rule 5 NOI and Rule 5 Inspection documentation.
- Establish construction staging area for equipment and vehicles as far from detention ponds and swales as possible. Install trash dumpster and place port-o-potty as shown on the plans.
- Items 1-7 above are to be completed prior to calling for pre-construction meeting and prior to any land alterations.
- Contractor shall have a preconstruction meeting with the City of Franklin - MS4 at least 48 hours prior to any earthmoving activities.

CONSTRUCTION ACTIVITIES:

- Once erosion and sediment control measures are in place, begin land clearing followed immediately by rough grading. Do not leave large areas unprotected for more than 15 days. Rule 5 requires that all disturbed areas that potentially will be idle for 15 days or more will be stabilized (seeded, mulched, etc.) immediately.
- After completion of mass grading, fill grade and seed pond banks, landscape berms, common areas and swales immediately after grading is completed.
- Limiting of streets should be done prior to the installation of storm sewers to prevent the transmission of lime dust to ponds or receiving waters.
- Upon completion of mass grading, install sanitary and storm sewers and subsurface drains. As storm sewers are installed, install inlet protection measures. Install riprap upon completion of end section installation.
- Upon completion of storm sewer system, finish grade swales, apply permanent seed and erosion control blanket.
- Upon completion of storm sewer installation and inlet protection, proceed with street construction.
- Once pavement and curbs are in place, install curb inlet sediment barriers.
- Once inlet protection is in place, final grade all areas. Upon completion of all grading, verify depth of pond per plan requirement, dredge as needed.

B3 Stable construction entrance location(s) and specifications: See Stormwater Pollution Prevention Plan Sheets C104 and C105 for location and Sheet C802 for construction entrance details and specifications. See B14 on this sheet for monitoring and maintenance guidelines.

B4 Sediment control measures for street flow: See Stormwater Pollution Prevention Plan Sheets C104 and C105 for locations of sediment control measures and Sheet C802 for construction details and specifications.

B5 Sediment control measures for concentrated flow areas: See Stormwater Pollution Prevention Plan Sheets C104 and C105 for locations of sediment control measures and Sheet C802 for construction details and specifications.

B6 Storm sewer inlet protection measures, locations and specifications: See Stormwater Pollution Prevention Plan Sheet C104 and C105 for locations of inlet protection measures and Sheet C802 for construction details and specifications.

B7 Grade stabilization structure locations and specifications: None are required.

B8 Location, dimensions, specifications and construction details of stormwater quality measures: See Stormwater Pollution Prevention Plan Sheets C104 and C105 for locations of various stormwater quality measures and Sheet C802 for construction details and specifications. Also see Sheet C803 for construction details and specifications.

B9 Temporary surface stabilization methods appropriate for each season: See Stormwater Pollution Prevention Plan Sheets C104 and C105 for locations of temporary surface stabilization measures and Sheet C802 for construction details and specifications.

B10 Permanent surface stabilization specifications: See Stormwater Pollution Prevention Plan Sheets C104 and C105 for locations of permanent surface stabilization measures and Sheet C802 for construction details and specifications.

B11 Material handling and spill prevention plan:
 Purpose: The intention of this Spill Prevention, Control and Countermeasures (SPCC) is to establish the procedures and equipment required to prevent the discharge of oil and hazardous substances in quantities that violate applicable water quality standards, cause a sheen upon or discoloration of the surface of navigable waters or adjoining shorelines, or cause sludge or solids to be deposited beneath the surface of the water or adjoining shorelines. The Plan also establishes the activities required to mitigate such discharges (i.e., countermeasures) should they occur.
 Definitions: Pollutant: means pollutant of any kind or in any form, including but not limited to sediment, paint, cleaning agents, concrete washout, pesticides, nutrients, trash, hydraulic fluids, fuel, oil, petroleum, fuel oil, sludge, oil refuse, and oil mixed with wastes other than dredged spoil.
 Discharge: includes but is not limited to, any spilling, leaking, pumping, pouring, emitting, emptying, or dumping.
 Navigable Waters: Means all waters of the United States that are connected with a navigable stream, lake, or sea. (Note: This definition is usually interpreted to mean any wastewater (even normally dry wash or storm sewer) that eventually drains into a navigable stream).

B12 Plan Review and Amendments:
 This Plan shall be reviewed and/or amended, if necessary, whenever there is a change in the design of the site, construction, operation, or maintenance which materially affects the site's potential for the discharge of regulated material.
 Definition of Potential Spills:
 1. Nearest Navigable Water: Hurricane Creek
 2. Drainage System: All storm drainage leaves the site by open ditches and closed storm systems to the east to Hurricane Creek.
 3. Possible Spill Sources (During and post construction): Vehicular sources such as leaking fuel or oil, brake fluid, grease, antifreeze, construction trash and debris, biological agents found in trash and debris, household items including but not limited to cleaning agents, chemicals, paint, herbicides and pesticides.
 4. Groundwater Contamination: The facility maintains NO above ground or under ground storage tanks at this site. Therefore, it is felt that there is little or no possibility of post construction groundwater contamination. The facility does have city sanitary sewer and city water.

Alert Procedures for Spills:

- Any personnel observing a spill will immediately instigate the following procedure:
 - Dialing "0" from any telephone.
 - Notify the appropriate emergency personnel.
 - The Emergency Coordinator will then take the following actions:
 - Barriade the area allowing no vehicles to enter or leave the spill zone.
 - Notify the Indiana Department of Environmental Management, Office of Emergency Response by calling the appropriate telephone number:
 - Office 317-233-7745
 - Toll Free 800-233-7745
 - Also the National Response Center at 800-424-8802
- Also the Franklin Police Department Phone: 9-1-1
- And provide the following information:
- Time of observation of the spill
 - Location of the spill
 - Identity of material spilled
 - Probable source of the spill
 - Probable time of the spill
 - Volume of the spill and duration
 - Present and anticipated movement of the spill
 - Weather conditions
 - Personnel at the scene
 - Action initiated by personnel
- Notify the Franklin Fire Department Phone: 9-1-1
 - Notify the Franklin Police Department Phone: 9-1-1
 - Notify waste recovery contractor, maintenance personnel or other contracted personnel as necessary for cleanup.
 - Coordinate and monitor cleanup until the situation has been stabilized and all spills have been eliminated.
 - Cooperate with the IDEM-DER on procedures and reports involved with the event.

Cleanup Parameters:

- The Developer / Homeowners Association shall be continually kept informed, maintain lists of qualified contractors and available 100-trucks, tank pumps and other equipment readily accessible for clean-up operations. In addition, a continually updated list of available absorbent materials and clean-up supplies shall be kept on site.
- All maintenance personnel will be made aware of techniques for prevention of spills. They will be informed of the requirements and procedures outlined in this plan. They will be kept abreast of current developments or new information on the prevention of spills and/or necessary alterations to this plan.
- When spills occur which could endanger human life and this becomes primary concern, the discharge of the life saving protection function will be carried out by the local police and fire departments.
- Absorbent materials, when used in cleaning up spilled materials, will be disposed of in a manner subject to the approval of the Indiana Department of Environmental Management.
- Flushing of spilled material with water will not be permitted unless so authorized by the Indiana Department of Environmental Management.

Silt Fence Maintenance Requirements:

- Inspect the silt fence periodically and after each storm event.
- If fence fabric tears, starts to decompose or in any way becomes ineffective, replace the silt fence immediately.
- Remove deposited sediment when it reaches half the height of the fence at its lowest point or is causing the fabric to bulge.
- Take care to avoid undermining the fence during cleanup.
- After the contributing drainage area has been stabilized, remove the fence and sediment deposits, bring the disturbed area to grade and stabilize it.

Temporary Sediment Trap Maintenance Requirements:

- Inspect temporary sediment traps after each storm event and immediately repair any erosion and piping holes.
- Remove sediment when it has accumulated to one-half the design depth.
- Replace siltway gravel facing when clogged.
- Inspect vegetation and re-seed if necessary.
- Check the spillway depth periodically to insure a minimum of 1.5 ft depth from the lowest point of the settled embankment to highest point of the spillway crest and fill any low areas to maintain desired elevation.
- Promptly replace any displaced rock-rap, being careful that no stones in the spillway are above design grade.
- After all disturbed areas have been stabilized, remove the structure and sediment, smooth the site to blend with adjoining areas and stabilize it.

Sanitary and Inlet Protection Requirements:

- Inspect frequently for damage by vehicular traffic and repair if necessary.
- Inspect after each storm event.
- Remove sediment, without flushing, when it reaches half the height of the barrier.
- Deposit removed sediment where it will not enter storm sewer drains.

Erosion Control Blanket (Surface Applied) Maintenance Requirements:

- During vegetative establishment, inspect after each storm event for any erosion below the blanket.
- If any areas show erosion, pull back that portion of the blanket covering it, re-seed the area and re-apply and single the blanket.
- After vegetative establishment check the treated area periodically.

Temporary Construction Entrance Maintenance Requirements:

- Inspect entrance post and sediment disposal area weekly and after storm events or heavy use.
- Reshape as needed for drainage and runoff control.
- Topdress with clean stone as needed.
- Immediately remove mud and sediment tracked or washed onto streets by brushing or sweeping. Flushing should only be used if the water is conveyed into a sediment trap or bank.
- Repair any broken road pavement immediately.

Erosion and Sediment Control Specifications for Individual Building Lots:

See Sheet C802 for Construction details and specifications for erosion & sediment control on individual building lots.

Vehicle and Equipment Fueling:

Description and Purpose: Vehicle equipment fueling procedures and practices are designed to prevent fuel spills and leaks, and reduce or eliminate contamination of stormwater. This can be accomplished by using offsite facilities, fueling in designated areas only, enclosing or covering stored fuel, implementing spill controls, and training employees and subcontractors in proper fueling procedures.

Limitations:

Onsite vehicle and equipment fueling should only be used where it is impractical to send vehicles and equipment offsite for fueling. Sending vehicles and equipment offsite should be done in conjunction with a Stabilized Construction Entrance/Exit.

Implementation:

- Use offsite fueling stations as much as possible. These businesses are better equipped to handle area large enough for liquid and solid waste.
- Wash out wastes into the drainage pit where the concrete can set, be broken up, and then disposed properly.
- Avoid creating runoff by spraying water to a berm or level area when washing concrete to remove fine particles and expose the aggregate.
- Do not wash sweeping from exposed aggregate concrete into the street or storm drain. Collect and return sweepings to aggregate base stockpile or dispose in the trash.

Absorbent Spill Cleanup Materials and Spill Kits:

Absorbent spill cleanup materials and spill kits should be available in fueling areas and on fueling trucks, and should be disposed of properly after use.

Drip Pans or Absorbent Pans:

Drip pans or absorbent pans should be used during vehicle and equipment fueling, unless the absorbent materials perform over an impermeable surface in a dedicated fueling area.

Use of Absorbent Materials on Small Spills:

Do not hose down or bury the spill. Remove the absorbent materials promptly and dispose of properly.

Avoid Mobile Fueling of Mobile Construction Equipment:

Avoid mobile fueling of mobile construction equipment around the site; rather, transport the equipment to designated fueling areas.

Train Employees and Subcontractors in Proper Fueling and Cleanup Procedures:

Dedicated fueling areas should be protected from stormwater run and runoff, and should be located at least 50 ft away from downstream drainage facilities and watercourses. Fueling must be performed on level-grade areas.

Protect Fueling Areas with Berms and Dikes to Prevent Run, Runoff, and to Contain Spills:

Nozzles used in vehicle and equipment fueling should be equipped with an automatic shut off control drips. Fueling operations should not be left unattended.

Federal, State, and Local Requirements:

Federal, state, and local requirements should be observed for any stationary above ground storage tanks.

Inspection and Maintenance:

Vehicles and equipment should only be inspected each day of use for leaks. Leaks should be repaired immediately or problem vehicles or equipment should be removed from the project site.

Keep ample supplies of spill cleanup materials onsite:

Immediately clean up spills and properly dispose of contaminated soil and cleanup materials.

SOLID WASTE MANAGEMENT:

Description and Purpose:

Solid waste management procedures and practices are designed to prevent or reduce the discharge of pollutants to stormwater from solid or construction waste by providing designated waste collection areas and containers, arranging for regular disposal, and training employees and subcontractors.

Suitable Applications:

This BMP is suitable for construction sites where the following wastes are generated or stored:

- Solid waste generated from trees and shrubs removed during land clearing, demolition of existing structures (rubble), and building construction
- Packaging materials including wood, paper, and plastic
- Scrap or surplus building materials including scrap metals, rubber, plastic, glass pieces and masonry products
- Domestic wastes including food containers such as beverage cans, coffee cups, paper bags, plastic wrappers, and cigarettes
- Construction wastes including brick, mortar, limber, steel and metal scraps, pipe and electrical cuttings, nonhazardous equipment parts, styrofoam and other materials sent transport and postage construction materials

ADDITIONAL STORMWATER POLLUTION PREVENTION MEASURES

VEHICLE & EQUIPMENT MAINTENANCE

Description and Purpose:

Present or reduce the contamination of stormwater resulting from vehicle and equipment maintenance activities at an offsite facility. If this option is not available then work should be performed in designated areas only, including providing cover for materials stored outside, checking for leaks and spills, and containing and cleaning up spills immediately.

Suitable Applications:

These procedures are suitable on all construction projects where an onsite yard area is necessary for storage and maintenance of heavy equipment and vehicles.

Limitations:

Onsite vehicle and equipment maintenance should only be used where it is impractical to send vehicles and equipment offsite for maintenance and repair. Sending vehicles/equipment offsite should be done in conjunction with a Stabilized Construction Entrance/Exit. Outdoor vehicle or equipment maintenance is a potentially significant source of stormwater pollution. Activities that can contaminate stormwater include engine repair and service, changing or replacement of fluids, and outdoor equipment storage and parking (engine fluid leaks).

Implementation:

If maintenance must occur onsite, use designated areas, located away from drainage courses. Dedicated maintenance areas should be protected from stormwater run and runoff, and should be located at least 50 ft from downstream drainage facilities and watercourses.

Drip Pans or Absorbent Pans:

Drip pans or absorbent pans should be used during vehicle and equipment maintenance work that involves fluids, unless the maintenance work is performed over an impermeable surface in a dedicated maintenance area.

Collection, Storage, and Disposal:

Litering on the project site should be prohibited.

To prevent clogging of the storm drainage system, litter and debris removal from drainage courses, trash racks, and ditch lines should be a priority.

Trash receptacles should be provided in the contractor's yard, field trailer areas, and at locations where workers congregates for lunch and break periods.

Litter from work areas within the construction limits of the project site should be collected and placed in watertight dumpsters at least weekly, regardless of whether the litter was generated by the contractor, the public, or others. Collected litter and debris should not be placed in or next to drain inlets, stormwater drainage systems, or watercourses.

Dumpsters of sufficient size and number should be provided to contain the solid waste generated by the project.

Full dumpsters should be removed from the project site and the contents should be disposed of by the trash hauling contractor.

Construction debris and waste should be removed from the site biweekly or more frequently as needed.

Drip pans or plastic sheeting should be placed under all vehicles and equipment placed on docks, barges, or other structures near water bodies when the vehicle or equipment is planned to be idle for more than 1 hour.

Stormwater runoff should be prevented from contacting stored solid waste through the use of berms, dikes, or other temporary diversion structures or through the use of measures to elevate waste from site surfaces.

Solid waste storage areas should be located at least 50 ft from drainage facilities and watercourses and should not be located in areas prone to flooding or ponding.

Inspection and Maintenance:

Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect weekly to verify continued BMP implementation.

Inspect BMP's subject to non-stormwater discharge daily while non-stormwater discharges occur.

Inspect construction waste area regularly.

Arrange for regular waste collection.

Keep ample supplies of spill cleanup materials onsite.

Maintain waste fluid containers in leak proof condition.

Vehicles and equipment should be inspected on each day of use. Leaks should be repaired immediately or the problem vehicle(s) or equipment should be removed from the project site.

Inspect equipment for damaged hoses and leaky gauges routinely. Repair or replace as needed.

VEHICLE AND EQUIPMENT FUELING:

Description and Purpose:

Vehicle equipment fueling procedures and practices are designed to prevent fuel spills and leaks, and reduce or eliminate contamination of stormwater. This can be accomplished by using offsite facilities, fueling in designated areas only, enclosing or covering stored fuel, implementing spill controls, and training employees and subcontractors in proper fueling procedures.

Limitations:

Onsite vehicle and equipment fueling should only be used where it is impractical to send vehicles and equipment offsite for fueling. Sending vehicles and equipment offsite should be done in conjunction with a Stabilized Construction Entrance/Exit.

Implementation:

- Use offsite fueling stations as much as possible. These businesses are better equipped to handle area large enough for liquid and solid waste.
- Wash out wastes into the drainage pit where the concrete can set, be broken up, and then disposed properly.
- Avoid creating runoff by spraying water to a berm or level area when washing concrete to remove fine particles and expose the aggregate.
- Do not wash sweeping from exposed aggregate concrete into the street or storm drain. Collect and return sweepings to aggregate base stockpile or dispose in the trash.

Absorbent Spill Cleanup Materials and Spill Kits:

Absorbent spill cleanup materials and spill kits should be available in fueling areas and on fueling trucks, and should be disposed of properly after use.

Drip Pans or Absorbent Pans:

Drip pans or absorbent pans should be used during vehicle and equipment fueling, unless the absorbent materials perform over an impermeable surface in a dedicated fueling area.

Use of Absorbent Materials on Small Spills:

Do not hose down or bury the spill. Remove the absorbent materials promptly and dispose of properly.

Avoid Mobile Fueling of Mobile Construction Equipment around the site; rather, transport the equipment to designated fueling areas.

Train employees and subcontractors in proper fueling and cleanup procedures.

Dedicated fueling areas should be protected from stormwater run and runoff, and should be located at least 50 ft away from downstream drainage facilities and watercourses. Fueling must be performed on level-grade areas.

Protect fueling areas with berms and dikes to prevent run, runoff, and to contain spills.

Nozzles used in vehicle and equipment fueling should be equipped with an automatic shut off control drips. Fueling operations should not be left unattended.

Federal, state, and local requirements should be observed for any stationary above ground storage tanks.

Inspection and Maintenance:

Vehicles and equipment should only be inspected each day of use for leaks. Leaks should be repaired immediately or problem vehicles or equipment should be removed from the project site.

Keep ample supplies of spill cleanup materials onsite.

Immediately clean up spills and properly dispose of contaminated soil and cleanup materials.

SOLID WASTE MANAGEMENT:

Description and Purpose:

Solid waste management procedures and practices are designed to prevent or reduce the discharge of pollutants to stormwater from solid or construction waste by providing designated waste collection areas and containers, arranging for regular disposal, and training employees and subcontractors.

Suitable Applications:

This BMP is suitable for construction sites where the following wastes are generated or stored:

- Solid waste generated from trees and shrubs removed during land clearing, demolition of existing structures (rubble), and building construction
- Packaging materials including wood, paper, and plastic
- Scrap or surplus building materials including scrap metals, rubber, plastic, glass pieces and masonry products
- Domestic wastes including food containers such as beverage cans, coffee cups, paper bags, plastic wrappers, and cigarettes
- Construction wastes including brick, mortar, limber, steel and metal scraps, pipe and electrical cuttings, nonhazardous equipment parts, styrofoam and other materials sent transport and postage construction materials

Implementation:

The following steps will help keep a clean site and reduce stormwater pollution:

Select designated waste collection areas onsite.

Inform trash-hauling contractors that you will accept only watertight dumpsters for onsite use.

Inspect dumpsters for leaks and repair any dumpster that is not watertight.

Provide an adequate number of containers with lids or covers that can be placed over the container to keep rain out or to prevent loss of wastes when it windy.

Plan for additional containers and more frequent pickup during the demolition phase of construction.

Collect site trash daily, especially during rainy and windy conditions.

Remove this solid waste promptly since erosion and sediment control devices tend to collect litter.

Make sure that toxic liquid wastes (used oils, solvents, and paints) and chemicals (acids, pesticides, adhesives, curing compounds) are not disposed of in dumpsters designated for construction debris.

Do not hose out dumpsters on the construction site. Leave dumpster cleaning to the trash hauling contractor.

Arrange for regular waste collection before containers overflow.

Clean up immediately if a container does spill.

Make sure that construction waste is collected, removed, and disposed of only at authorized disposal areas.

Collection, Storage, and Disposal:

Litering on the project site should be prohibited.

To prevent clogging of the storm drainage system, litter and debris removal from drainage courses, trash racks, and ditch lines should be a priority.

Trash receptacles should be provided in the contractor's yard, field trailer areas, and at locations where workers congregates for lunch and break periods.

Litter from work areas within the construction limits of the project site should be collected and placed in watertight dumpsters at least weekly, regardless of whether the litter was generated by the contractor, the public, or others. Collected litter and debris should not be placed in or next to drain inlets, stormwater drainage systems, or watercourses.

Dumpsters of sufficient size and number should be provided to contain the solid waste generated by the project.

Full dumpsters should be removed from the project site and the contents should be disposed of by the trash hauling contractor.

Construction debris and waste should be removed from the site biweekly or more frequently as needed.

Drip pans or plastic sheeting should be placed under all vehicles and equipment placed on docks, barges, or other structures near water bodies when the vehicle or equipment is planned to be idle for more than 1 hour.

Stormwater runoff should be prevented from contacting stored solid waste through the use of berms, dikes, or other temporary diversion structures or through the use of measures to elevate waste from site surfaces.

Solid waste storage areas should be located at least 50 ft from drainage facilities and watercourses and should not be located in areas prone to flooding or ponding.

Inspection and Maintenance:

Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect weekly to verify continued BMP implementation.

Inspect BMP's subject to non-stormwater discharge daily while non-stormwater discharges occur.

Inspect construction waste area regularly.

Arrange for regular waste collection.

Keep ample supplies of spill cleanup materials onsite.

Maintain waste fluid containers in leak proof condition.

Soils Legend & Descriptions:

Br - Brookston silty clay loam, Soil Description and Characteristics:

The main soil features that adversely affect engineering uses of this soil are a seasonal high water table, high potential frost action, moderate shrink-swell potential and moderate permeability. This soil has severe limitations for building sites. The site needs to be artificially drained and protected from flooding. Dwellings with basements should not be constructed on this soil. This soil has severe limitations for local roads and streets because of seasonal high water table and high potential frost action. The base material for roads and streets should be replaced or strengthened with suitable material.

CrA - Crosby silt loam, Soil Description and Characteristics:


The main soil features that adversely affect engineering uses of this soil are a seasonal high water table, high potential frost action, moderate shrink-swell potential and moderate permeability. This soil has severe limitations for building sites. The site needs to be artificially drained to prevent wetness from becoming a problem. Dwellings with basements should not be constructed on this soil. This soil has severe limitations for local roads and streets because of seasonal high water table and high potential frost action. The base material for roads and streets should be replaced or strengthened with suitable material.

MmB2 - Miami Silt Loam, Soil Description and Characteristics:

The main soil features that adversely affect engineering uses of this soil are moderate potential frost action, moderate shrink-swell potential, moderate permeability and low strength. In addition, erosion is a hazard during construction. This soil is suitable for building sites, but slope, clayey texture, shrinking and swelling, and low strength are moderate limitations that need to be overcome. This soil has severe limitations for local roads and streets because of low strength. The base material for roads and streets should be replaced or strengthened with suitable material.


Recommendations and methods to overcome soil limitations:

Limitations for local roads, streets and dwellings because of seasonal high water table and high potential frost action can be overcome by the use of curb underdrains, sub-base strengthening or lime stabilization. Swales which sever the surface drainage can also help. High water tables can be overcome with respect to basement construction with the use of perimeter foundation drains and sump pumps. Refer to the site construction drawings and details for specific information related to the proposed infrastructure improvements on this site.




SOILS MAP
SCALE: 1" = 250'


- NOTES:
- CONCRETE WASHOUT AREA SHALL BE INSTALLED PRIOR TO ANY CONCRETE PLACEMENT ON SITE.
 - SIGNS SHALL BE PLACED AT THE CONSTRUCTION ENTRANCE, AT THE WASHOUT AREA, AND ELSEWHERE AS NECESSARY TO CLEARLY INDICATE THE LOCATION OF THE CONCRETE WASHOUT AREA TO OPERATORS OF CONCRETE TRUCKS AND PUMP RIGS.
 - THE CONCRETE WASHOUT AREA SHALL BE REPAIRED AND ENLARGED OR CLEANED OUT AS NECESSARY TO MAINTAIN CAPACITY FOR WASTED CONCRETE.
 - AT THE END OF CONSTRUCTION, ALL CONCRETE SHALL BE REMOVED FROM THE SITE AND DISPOSED OF AT AN APPROVED WASTE SITE.
 - WHEN THE CONCRETE WASHOUT AREA IS REMOVED, THE DISTURBED AREA SHALL BE SEEDED AND MULCHED OR OTHERWISE STABILIZED IN A MANNER APPROVED BY THE INSPECTOR.




POST DETAIL
NOT TO SCALE



NPDES SWP3 POSTING DETAIL
NOT TO SCALE




ABOVE GROUND CONCRETE WASHOUT AREA
NOT TO SCALE




BEEHIVE INLET PROTECTION
NOT TO SCALE


STORMWATER POLLUTION PREVENTION SCHEDULE		
EROSION CONTROL MEASURE	MAINTENANCE	INSTALLATION SEQUENCE
TEMP. DIVERSION SWALE & SILT TRAPS	AS NEEDED	PRIOR TO CLEARING AND GRADING
STONE ENTRANCE	AS NEEDED	PRIOR TO CLEARING AND GRADING
SILT FENCE	WEEKLY, AFTER STORM EVENTS AND AS NEEDED	PRIOR TO CLEARING AND GRADING
EXISTING INLET PROTECTION	WEEKLY, AFTER STORM EVENTS AND AS NEEDED	PRIOR TO CLEARING AND GRADING
TREE PROTECTION	WEEKLY, AFTER STORM EVENTS AND AS NEEDED	PRIOR TO CLEARING AND GRADING
TEMPORARY DIVERSIONS	WEEKLY, AFTER STORM EVENTS AND AS NEEDED	ALONG WITH ROUGH GRADING
TEMPORARY SEEDING WITH MULCH	WATER AS NEEDED	AFTER ROUGH GRADING
PERMANENT SEEDING WITH MULCH	WATER AS NEEDED	AFTER FINISH GRADING
EROSION CONTROL MATTING	WEEKLY, AFTER STORM EVENTS AND AS NEEDED	AFTER FINISH GRADING
INLET PROTECTION	WEEKLY, AFTER STORM EVENTS AND AS NEEDED	AFTER EACH INLET IS PLACED
SEED, SOD & LANDSCAPE AROUND UNITS FINISHED	WATER AS NEEDED	AFTER FINISHED GRADING AROUND FINISHED UNITS
REMOVAL OF INLET PROTECTION	N/A	AFTER ALL AREAS DRAINING TO THESE AREAS ARE STABILIZED
REMOVAL OF SILT FENCE	N/A	AFTER ALL AREAS DRAINING TO THESE AREAS ARE STABILIZED





TEMPORARY CONSTRUCTION ENTRANCE DETAIL
NOT TO SCALE




EROSION CONTROL MATTING DETAIL
NO SCALE



TYPICAL TOPSOIL STOCKPILE
NOT TO SCALE



EROSION CONTROL MATTING DETAIL FOR REAR YARD SWALE
SCALE: NONE



SAMPLE EROSION/SEDIMENT CONTROL PRACTICE PLAN FOR A TYPICAL ONE- OR TWO-FAMILY DWELLING UNDER CONSTRUCTION
SCALE: NONE

Seedbed Preparation

Apply lime to raise the pH to the level needed for species being seeded. Apply 23 pounds of 12-12-12 analysis fertilizer (or equivalent) per 1000 sq. ft. (approximately 1000 pounds per acre) or fertilizer according to test. Application of 150 lbs. of ammonium nitrate on areas low in organic matter and fertility will greatly enhance vegetative growth.

Work the fertilizer and lime into the soil to a depth of 2-3 inches with a harrow, disk or rake operated across the slope as much as possible.

Seeding

Select a seed mixture based on projected use of the area (Figure 5-2), while considering best seeding dates. See Figure 5-3 this sheet. If tolerances are a problem, such as salt tolerance of seedings adjacent to streets and highways, see Figure 5-4 this sheet before final selection.

Figure 5-2: Permanent Seed Mixtures

Species	Seeding Rate lbs/acre	Seeding Rate lbs/1000 sq. ft.	Suitable pH	Site Suitability*	Droughty	Well Drained	Wet
Level and Sloping, Open Areas							
1. Tall Fescue	35	.8	5.5-8.3	2	1	2	
2. Tall Fescue Red Clover**	25	.6	5.5-8.3	1	1		
3. Kentucky Bluegrass	15	.4	5.5-7.5	2	1		
Creeping Red Fescue	15	.4					
Steep Banks and Cuts							
4. Tall Fescue	15	.4	5.8-7.5	2	1	2	
Kentucky Bluegrass	25	.6					
5. Tall Fescue	35	.8	5.5-8.3	2	1		
Emerald Crownvetch**	10	.25					
Lawns and High Maintenance Areas							
6. Kentucky Bluegrass	40	.9	5.8-7.5	2	1		
Creeping Red Fescue	40	.9					
7. Perennial Ryegrass (Turf Type)	170	4.0	5.0-7.5	1			
8. Tall Fescue	170	4.0	5.5-8.3	2	1	2	

* 1 - Preferred 2 - Will Tolerate ** Inoculate with specific Inoculant.

NOTE: PERMANENT SEEDING TO BE MULCHED WITH STRAW OR HAY AT THE RATE OF 2 TONS/ACRE, SPREAD UNIFORMLY BY HAND OR MACHINE, AND CRIMPED OR PUNCHED 2"-4" INTO THE SOIL. AFTER SPREADING, NO MORE THAN 25% OF THE GROUND SEEDED SHOULD BE VISIBLE.

Species	Temporary Seeding Dates											
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Wheat or Rye												
Oats												
Annual Ryegrass												
Native Seed												
Non-irrigated*												
Irrigated												
Dormant Seeding**												

Irrigation needed during this period. To control erosion at times other than in the shaded areas, use mulch.
* Late summer seeding dates may be extended 5 days if mulch is applied.

** Note: If temporary stabilization must occur during the winter straw mulch applied at a rate of 2 tons per acre and crimped in will be an acceptable cover.

Temporary Seed Application Rates

Kind of Seed	1000 Sq. Ft.	Acre	Remarks
Wheat or Rye	3.5 lbs.	150 lbs.	Cover seed 1" to 1 1/2" deep
Spring Oats	2.3 lbs.	100 lbs.	Cover seed 1" deep
Annual ryegrass	1.0 lb.	40 lbs.	Cover seed 1/4" deep*

* Not necessary where mulch is applied.
NOTE: TEMPORARY SEEDING TO BE MULCHED WITH STRAW OR HAY AT THE RATE OF 2 TONS/ACRE, SPREAD UNIFORMLY BY HAND OR MACHINE, AND CRIMPED OR PUNCHED 2"-4" INTO THE SOIL. AFTER SPREADING, NO MORE THAN 25% OF THE GROUND SEEDED SHOULD BE VISIBLE.



SILT FENCE

Silt Fence shall be a machine produced, woven geotextile fabric.

All stakes shall be 2" x 2" hardwood 36" (MIN.) tall with 24" tall staked to stakes over fabric for reinforcement.

Textile Strength @ 20% elongation..... 30 lbs. per linear inch
UV Resistance > 70 %
Filtering efficiency..... 85%
Slurry Flow Rate..... 0.3 gpm/sq. ft.
Water Flow Rate..... 15 gpm/square ft.

GENERAL NOTES:

- FILTER FABRIC SHALL BE A MINIMUM OF 36" IN WIDTH.
- TURN SILT FENCE UP SLOPE AT ENDS.


TEMPORARY SILT FENCE
NOT TO SCALE

INDIVIDUAL LOT EROSION CONTROL PLAN LEGEND

PROPERTY LINE/ DRAINAGE SWALE	Drop Inlet Protection
SILT FENCE	Soil Salvage and Utilization
FINISHED DRAINAGE	PERMANENT SEEDING
EXISTING DRAINAGE	CURB INLET PROTECTION
TREE CONSERVATION	
GRAVEL ENTRANCE/ EXIT PAD	

PROVISIONS FOR EROSION AND SEDIMENT CONTROL ON INDIVIDUAL BUILDING LOTS:

- The individual lot operator, whether owning the property or acting as the agent of the property owner, shall be responsible for erosion and sediment control requirements associated with activities on individual lots.
- Temporary seeded areas established by the developer shall be maintained by the homeowner and his sub-contractors. Silt fences previously installed will be maintained.
- Installation and maintenance of a stable construction site access drive from the house/site to the street/alley shall be installed, consisting of Number 2 Stone, 6" thick and a minimum of 12' wide. Top dress as needed. This shall be utilized for access to the house and any mud or dirt tracked into the street/alley shall be promptly removed and placed in a stable area. Water shall not be used to flush silt, mud or debris into the storm sewer system.
- Installation and maintenance of appropriate perimeter erosion and sediment control measures prior to land disturbance. A silt fence is to be installed along the back of the curb at the front property line and along the alley or at the edge of the rear drainage easement. The silt fence shall be maintained until permanent vegetation (grass) is established.
- Sediment discharge and tracking from each lot must be minimized throughout the land disturbing activities on the lot until permanent stabilization has been achieved.
- Clean-up of sediment that is either tracked or washed onto roads. Bulk clearing of sediment shall not include flushing the area with water. Cleared sediment must be redistributed or disposed of in a manner that is in compliance with all applicable statutes and rules.
- Adjacent lots disturbed by an individual lot operator must be repaired and stabilized with temporary or permanent surface stabilization.
- When time is appropriate, and as soon as possible, roof down spout extenders of a non-perforated drain type shall be extended to the street or other solid outlet until a lawn is established.
- For individual residential lots, final stabilization meeting the criteria of Rule 5 will be achieved when the individual lot operator:
 - Completes final stabilization on the entire lot, or
 - Individual lots may not be ultimately turned over to the homeowner without permanent stabilization in place.



EROSION BLANKET INSTALLATION
NOT TO SCALE

REVISIONS:



PRELIMINARY
PENDING AGENCY
APPROVAL
NOT FOR CONSTRUCTION
DATE: 04/14/16
THIS DRAWING AND THE IDEAS, DESIGNS AND CONCEPTS CONTAINED HEREIN ARE THE EXCLUSIVE INTELLECTUAL PROPERTY OF THE SCHNEIDER CORPORATION AND ARE NOT TO BE USED OR REPRODUCED, IN WHOLE OR IN PART, WITHOUT THE WRITTEN CONSENT OF THE SCHNEIDER CORPORATION.
© COPYRIGHTED BY THE SCHNEIDER CORP. (2016)

Schneider
THE SCHNEIDER CORPORATION
Historic Fort Harrison
8901 Otis Avenue
Indianapolis, IN 46216-1037
Telephone: 317.826.7100
Fax: 317.826.7200
www.schneidercorp.com

Civil Engineering
GIS + LIS
Land Surveying
Landscape Architecture


HERITAGE, SECTION 8
CITY OF FRANKLIN, JOHNSON COUNTY
ARBOR INVESTMENTS, LLC
6626 E. 75TH STREET, SUITE 400, INDIANAPOLIS, IN 46250

DATE: 04/01/2016 PROJECT NO: 4569.800
DRAWN BY: BDP CHECKED BY: MBR
SHEET TITLE: STORMWATER POLLUTION PREVENTION DETAILS
DRAWING FILES: T:\AK\4569\800\dwgs\C801-C802.dwg
XREF: T:\AK\4569\800\dwgs\4569800B05.dwg
XREF: T:\AK\4569\800\dwgs\1164800.dwg
SHEET NO: C802



- NOTES:
- RAILS ARE TO BE WHITE AND ORANGE UNCAPSULATED LENS SHEETING.
 - POSTS ARE TO BE PRESSURE TREATED.
 - THE ABOVE BARRICADE INDICATES THAT TRAFFIC IS TO PASS TO THE LEFT OF THE DEVICE. IF TRAFFIC IS TO PASS TO THE RIGHT, THE STRIPE ANGLES MUST BE REVERSED.
 - FOR WIDER APPLICATIONS, MULTIPLE SECTIONS AS SHOWN MAY BE USED.


**STANDARD BARRICADE
DETAIL TYPE III** (9)
NO SCALE (C803)




* STONE = 2" HMA SURFACE ON 4" COMPACTED
INDOT NO. 53 AGGREGATE

TEMPORARY CUL-DE-SAC DETAIL (8)
NO SCALE (C803)

- INSTALLATION REQUIRED:
- BOTH SIDES OF PAVEMENT RUNNING THROUGHOUT ENTIRE PROJECT.
 - PIPE MATERIAL PER INDOT SPECS.




PIPE UNDERDRAIN (6)
NO SCALE (C803)




- NOTE:
- ALL HANDICAP RAMPS SHALL MEET THE REQUIREMENTS OF THE AMERICAN DISABILITIES ACT.
 - MINIMUM WIDTH OF CURB RAMP SHALL BE 4 FEET NOT INCLUDING FLARES. MAXIMUM SLOPE OF RAMPS SHALL BE 1:12.
 - CURB CUT RAMPS ARE TO BE LOCATED AS SHOWN ON THE PLANS OR AS DIRECTED BY CITY ENGINEER.
 - RAMPS SHALL BE PROVIDED AT ALL CORNERS OF STREET INTERSECTION, WHERE THERE IS EXISTING OR PROPOSED SIDEWALK AND CURB INCLUDING "T" INTERSECTIONS.
 - SURFACE TEXTURE OF THE RAMP SHALL BE THAT OBTAINED BY A COARSE BROOMING, TRANSVERSE TO THE SLOPE OF THE RAMP.
 - SIDEWALKS SHALL BE RAMPED WHERE THE DRIVEWAY CURB IS EXTENDED ACROSS THE WALK.
 - CARE SHALL BE TAKEN TO ASSURE A UNIFORM GRADE ON ALL RAMPS WITH NO BREAKS IN GRADE.
 - DRAINAGE STRUCTURES SHALL NOT BE PLACED IN LINE WITH RAMPS, EXCEPT WHERE EXISTING DRAINAGE STRUCTURES ARE BEING UTILIZED IN THE NEW CONSTRUCTION, LOCATION OF THE RAMP SHOULD TAKE PRECEDENCE OVER LOCATION OF DRAINAGE STRUCTURE.
 - THE NORMAL OUTER LINE PROFILE SHALL BE MAINTAINED THROUGH THE AREA OF THE RAMP.
 - EXPANSION JOINT FOR THE RAMP SHALL BE A MAXIMUM 1/2" WIDE. THE TOP OF THE JOINT FILLER FOR ALL RAMP TYPES SHALL BE FLUSH WITH ADJACENT CONCRETE.
 - CROSSWALK AND STOP LINE MARKING, IF USED, SHALL BE SO LOCATED AS TO STOP TRAFFIC SHORT OF RAMP CROSSING.
 - SLOPE OF RAMP MAY BE MODIFIED WHEN FIELD CONDITIONS WARRANT AND WHEN APPROVED BY THE CITY ENGINEER.
 - TRUNCATED DOWNS SHALL BE USED IN ALL HANDICAP RAMPS PER THE LATEST ADA REQUIREMENTS.

SIDEWALK RAMP FOR HANDICAPPED (5)
NO SCALE (C803)




2" CONCRETE ROLL CURB & GUTTER (4)
NO SCALE (C803)


- EXPANSION JOINTS ARE REQUIRED AT STORM INLETS.
- CONTRACTION JOINTS SHOULD BE INSTALLED EVERY 10'. SPACING SHALL BE 5' ON CURVE RADII.
- CONTRACTION JOINTS SHALL BE TOOLED OR SAWN IN CONTINUOUSLY POURED CURBS TO A DEPTH OF 1 1/2" MIN.



TYPICAL STREET SECTION (3)
NO SCALE (C803)




CURB JOINT DETAIL (2)
NO SCALE (C803)




TYPICAL SIDEWALK SECTION
NO SCALE

THE SPACE BEHIND THE CURB SHALL BE FILLED WITH SUITABLE MATERIAL TO THE REQUIRED ELEVATION AND COMPACTED IN LAYERS NOT TO EXCEED 6" IN DEPTH. SUBGRADE UNDER ALL CURB, SIDEWALK, AND DRIVES SHALL BE COMPACTED IN ACCORDANCE WITH SECTION 207.02 OF THE INDOT STANDARD SPECIFICATIONS.



SIDEWALK DETAIL (1)
NO SCALE (C803)

REVISIONS:



DATE: 04/14/16
THIS DRAWING AND THE IDEAS, DESIGNS AND CONCEPTS CONTAINED HEREIN ARE THE EXCLUSIVE INTELLECTUAL PROPERTY OF THE SCHNEIDER CORPORATION AND ARE NOT TO BE USED OR REPRODUCED, IN WHOLE OR IN PART, WITHOUT THE WRITTEN CONSENT OF THE SCHNEIDER CORPORATION.
© COPYRIGHTED BY THE SCHNEIDER CORP. (2016)



THE SCHNEIDER CORPORATION
Historic Fort Harrison
8901 Otis Avenue
Indianapolis, IN 46216-1037
Telephone: 317.826.7100
Fax: 317.826.7200
www.schneidercorp.com

Civil Engineering
GIS * LIS
Land Surveying
Landscape Architecture


HERITAGE, SECTION 8
CITY OF FRANKLIN, JOHNSON COUNTY
ARBOR INVESTMENTS, LLC
6626 E. 75TH STREET, SUITE 400, INDIANAPOLIS, IN 46250

DATE: 04/01/2016 PROJECT NO: 4569.800
DRAWN BY: BDP CHECKED BY: MBR
SHEET TITLE: STREET DETAILS

DRAWING FILES:
I:\44\4569\800\dwg\C803-C805.dwg
XREF: I:\44\4569\800\dwg\Title800.dwg


SHEET NO.:
C803

Plot Date: Mar 31, 2016 Plot Time: 9:38am File Name: I:\44\4569\800\dwg\C803-C805.dwg Layout: C803 By: bdp



CONCRETE CRADLE
NO SCALE


6
C804




SANITARY SEWER BEDDING DETAIL
PVC & HDPE PIPE NO SCALE

3
C804

PIPE SIZE	8"-15"	18" & OVER
BEDDING BELOW THE PIPE BARREL	O.D./4 MIN=4"	O.D./4 MAX=8"




PLAN VIEW




ADJUSTING RING DETAIL

2
C804




SANITARY SEWER FLOW CHANNEL DETAIL
BENCH SLOPE= 1/2" PER FOOT
(FIGURE 5-6) NO SCALE

8
C804




TYPICAL UTILITY CROSSING
NO SCALE

7
C804



SERVICE CONNECTION FOR SHALLOW SEWERS
LESS THAN 15' DEEP NO SCALE

4
C804



PRECAST REINFORCED CONCRETE MANHOLE
(FIGURE 5-1) NO SCALE

1
C804

REVISIONS:

PRELIMINARY
PERMITTING AGENCY
MICHAEL B. REAY
No. 9400300
STATE OF INDIANA
PROFESSIONAL ENGINEER
CONSTRUCTION
DATE: 04/14/16
THIS DRAWING AND THE IDEAS, DESIGNS AND CONCEPTS CONTAINED HEREIN ARE THE EXCLUSIVE INTELLECTUAL PROPERTY OF THE SCHNEIDER CORPORATION AND ARE NOT TO BE USED OR REPRODUCED, IN WHOLE OR IN PART, WITHOUT THE WRITTEN CONSENT OF THE SCHNEIDER CORPORATION.
© COPYRIGHTED BY THE SCHNEIDER CORP. (2016)

Schneider
THE SCHNEIDER CORPORATION
Historic Fort Harrison
8901 Otis Avenue
Indianapolis, IN 46216-1037
Telephone: 317.826.7100
Fax: 317.826.7200
www.schneidercorp.com

Civil Engineering
GIS * LIS
Land Surveying
Landscape Architecture


HERITAGE, SECTION 8
CITY OF FRANKLIN, JOHNSON COUNTY
ARBOR INVESTMENTS, LLC
6626 E. 75TH STREET, SUITE 400, INDIANAPOLIS, IN 46250

DATE: 04/01/2016 PROJECT NO: 4569.800
DRAWN BY: BDP CHECKED BY: MBR
SHEET TITLE: SANITARY SEWER DETAILS
DRAWING FILES: I:\44\4569\800\dwg\C803-C805.dwg
XREF: I:\44\4569\800\dwg\Title800.dwg

SHEET NO: 1
C804

STR #	B	La	W	THICKNESS	d ₅₀	SYDS
355	3'	11'	15'	12"	4"	10.4
359	3'	12'	15'	12"	4"	12.0


- NOTES:
 1. GEOTEXTILE UNDERLAYMENT TO BE POLYFELT T5700 OR APPROVED EQUAL.
 2. MINIMUM RIPRAP THICKNESS = 12"





RIP-RAP GRADATION TABLE

SIZE OF STONE	% OF TOTAL WEIGHT LARGER THAN GIVEN SIZE
3K	0
2K	20
K	50
0.1K	90

WHERE K = d₅₀
 NOTE: DEPTH OF RIP RAP SHALL NOT BE LESS THAN 3 x d₅₀



RIPRAP AT END SECTION
 NOT TO SCALE




DIMENSIONS OF CONCRETE END SECTIONS FOR ROUND PIPE

DIA (MIN)	A*	C*	D*	E*	K	R ₁	R ₂	APPROX. WEIGHT	
12"	2"	5"	4'-3"	6'-2"	2'-0"	1.3	10 1/8"	9"	800
15"	2 1/4"	7"	4'-0"	6'-3"	2'-6"	1.5	12 1/2"	11"	1,100
18"	2 1/2"	11"	4'-1"	6'-2"	3'-0"	1.8	15 1/2"	12"	1,300
21"	2 3/4"	11"	3'-6"	6'-3"	3'-0"	2.1	16 1/8"	13"	1,800
24"	3"	1'-0"	2'-8"	6'-3"	4'-0"	2.3	16 3/16"	14"	1,800
27"	3 1/4"	1'-1"	2'-5"	6'-3"	4'-6"	2.6	18 1/2"	14 1/2"	2,100
30"	3 1/2"	1'-2"	1'-10"	6'-3"	5'-0"	2.9	18 3/16"	15"	2,400
33"	3 3/4"	1'-3"	3'-6"	6'-3"	5'-6"	3.1	18 1/2"	17 1/2"	4,100
36"	4"	1'-5"	3'-1"	6'-3"	6'-0"	3.4	23 3/4"	20"	4,200

* TOLERANCE +/- 1"

PRECAST CONCRETE END SECTION
 NO SCALE




DIMENSIONS (INCHES)

A (MAX)	B (MIN)	C (MIN)
12	48	18
15	48	21
18	48	25
21	48	28
24	48	31
27	60	34
30	60	38
33	60	41
36	60	44
42	60	50

NOTE: STEPS SHALL BE PROVIDED IN ALL STRUCTURES 48" IN DIAMETER OR LARGER.

SPECIAL ROLL CURB INLET
 NO SCALE




DIMENSIONS (INCHES)

A (MAX)	B (MIN)	C (MIN)
12	48	18
15	48	21
18	48	25
21	48	28
24	48	31
27	60	34
30	60	38
33	60	41
36	60	44
42	60	50


NOTE: STEPS SHALL BE PROVIDED IN ALL STRUCTURES 48" IN DIAMETER OR LARGER.

MANHOLE DETAIL
 NO SCALE



* NOTE: REFER TO THE SPECIFICATIONS SHEET C902 FOR DETAILS ON CONSTRUCTION OF THE PROPOSED DETENTION LAKE IN REFERENCE TO LINER CONSTRUCTION.

LAKE #1 SECTION
 NO SCALE




DIMENSIONS (INCHES)


A (MAX)	B (MIN)	C (MIN)
12	36	18
15	36	21
18	48	25
21	48	28
24	48	31
27	60	34
30	60	38
33	60	41
36	60	44
42	60	50

NOTE: STEPS SHALL BE PROVIDED IN ALL STRUCTURES 48" IN DIAMETER OR LARGER.

SPECIAL BEEHIVE INLET DETAIL
 NO SCALE




BEEHIVE INLET DETAIL
 NO SCALE




* NOTE: REFER TO THE SPECIFICATIONS SHEET C902 FOR DETAILS ON CONSTRUCTION OF THE PROPOSED SEDIMENT CHANNEL IN REFERENCE TO LINER CONSTRUCTION.

LAKE #2 SECTION
 NO SCALE



SPECIAL SLOPE TREATMENT (IN AREAS OF SAND SEAMS)
 NO SCALE




LEGEND
 Bc = OUTSIDE DIAMETER
 D = INSIDE DIAMETER
 d = DEPTH OF BEDDING MATERIAL BELOW PIPE

DEPTH OF BEDDING MATERIAL BELOW PIPE

PIPE SIZE	DEPTH (MIN)
24"	3"
30"	4"
36"	5"
42"	6"

TRENCH DETAIL
 REINFORCED CONCRETE PIPE (RCP)




LEGEND
 Bc = OUTSIDE DIAMETER
 D = INSIDE DIAMETER
 d = DEPTH OF BEDDING MATERIAL BELOW PIPE

DEPTH OF BEDDING MATERIAL BELOW PIPE

PIPE SIZE	DEPTH (MIN)
24"	3"
30"	4"
36"	5"
42"	6"

TRENCH DETAIL
 REINFORCED CONCRETE PIPE (RCP)



TYPICAL SWALE SECTION
 NO SCALE

REVISIONS:

PRELIMINARY
 PROFESSIONAL SEAL
 MICHAEL B. REAY
 No. 9400300
 STATE OF INDIANA
 PROFESSIONAL ENGINEER
 CIVIL ENGINEERING
 DATE: 04/14/16

THIS DRAWING AND THE IDEAS, DESIGNS AND CONCEPTS CONTAINED HEREIN ARE THE EXCLUSIVE INTELLECTUAL PROPERTY OF THE SCHNEIDER CORPORATION AND ARE NOT TO BE USED OR REPRODUCED, IN WHOLE OR IN PART, WITHOUT THE WRITTEN CONSENT OF THE SCHNEIDER CORPORATION.

© COPYRIGHTED BY THE SCHNEIDER CORP. (2016)

Schneider

THE SCHNEIDER CORPORATION
 Historic Fort Harrison
 8901 Otis Avenue
 Indianapolis, IN 46216-1037
 Telephone: 317.826.7100
 Fax: 317.826.7200
 www.schneidercorp.com

Civil Engineering
 GIS / LIS
 Land Surveying
 Landscape Architecture

HERITAGE, SECTION 8
 CITY OF FRANKLIN, JOHNSON COUNTY

ARBOR INVESTMENTS, LLC
 6626 E. 75TH STREET, SUITE 400, INDIANAPOLIS, IN 46250

DATE: 04/01/2016 PROJECT NO: 4569.800
 DRAWN BY: BDP CHECKED BY: MBR
 SHEET TITLE: STORM SEWER DETAILS

DRAWING FILES:
 T:\44\4569\800\dwgs\C803-C805.dwg
 XREF: T:\44\4569\800\dwgs\Title800.dwg

SHEET NO.: C805

Plot Date: Apr 13, 2016 Plot Time: 4:27pm File Name: T:\44\4569\800\dwgs\C803-C805.dwg Layout: C805 By: bdp

EARTHWORK

1. SCOPE OF WORK

A. Extent: The work required under this section consists of all excavating, filling, rough grading and related items necessary to complete the work indicated on the drawings and described in the specifications. The Contractor shall notify in writing the owners and the Engineer of any changes, errors, or omissions found on the plans or in the field, before work is started or resumed.

- 1. In general, the items of work to be performed under this section shall include: clearing and grubbing, removal of trees and stumps (where required), protection of trees to remain, stripping and storage of topsoil, fill compaction and rough grading of entire site.
2. Excavated material that is suitable may be used for fills. All unsuitable material and all surplus excavated material not required shall be removed from the site. The location of dump and length of haul shall be the Contractor's responsibility.

3. Provide and place any additional fill material from off the site as may be necessary to produce the grades required. Fill obtained from off site shall be of kind and quality as specified for fills herein and the source approved by the Owner.

4. The Contractor shall accept the site as he finds it and shall remove all trash, rubbish and debris from the site prior to starting excavation.

B. Work not included: The following items of related work are specified and included in other sections of these specifications:

- 1. Excavation, grading and backfilling for utility lines
2. Storm drainage systems
3. Sanitary sewer systems
4. Streets and paving
5. Water supply system

2. BENCH MARKS

Maintain carefully all bench marks, monuments and other reference points; if disturbed or destroyed, contractor shall contact engineer.

3. REMOVAL OF TREES

- A. Remove all trees and stumps from area to be occupied by road and surfaced areas. Removal of trees outside these areas shall only be done as noted on drawings or approved by the Owner.
B. All brush, stumps, wood and other refuse from the trees shall be buried onsite or removed to disposal areas off of the site. Disposal by burning shall not be permitted unless proper permits are obtained (where applicable). The location of on site bury pits shall be designated by the Owner or the Engineer.

4. PROTECTION OF TREES

A. General Protection: The Contractor shall be responsible for the protection of tops, trunks and roots of existing trees on the project site that are to remain. Existing trees subject to construction damage shall be boxed, fenced or otherwise protected before any work is started; do not stockpile within branch spread. Remove interfering branches without injury to trunks and cover scars with tree paint.

5. HANDLING OF TOPSOIL

- A. Remove all organic material from the areas to be occupied by buildings, roads, walks and parking areas. Pile and store topsoil at a location where it will not interfere with construction operations. Topsoil shall be reasonably free from subsoil, debris, weeds, grass, stones, etc.
B. After completion of site grading and subsurface utility installation, top soil shall be replaced in areas designated on the erosion control plan for seeding and/or sodding. Any remaining top soil shall be used for finished grading around structures and landscaping areas.

6. DISPOSITION OF UTILITIES:

- A. Rules and regulations governing the respective utilities shall be observed in executing all work under this section.
B. If active utilities are encountered but not shown on the drawings, the Engineer shall be advised before work is continued.
C. Inactive and abandoned utilities encountered in excavating and grading operations shall be reported to the Engineer. They shall be removed, plugged or capped as directed by the Utility Company or the Engineer.
D. It shall be the responsibility of each contractor to verify all existing utilities and conditions pertaining to his phase of the work. It shall also be the contractors responsibility to contact the owners of the various utilities before work is started.

7. SITE GRADING:

- A. Grades: Contractor shall perform all cutting, filling, compacting of fills and rough grading required to bring entire project area to grade as shown on the drawings.
B. Rough Grading: the tolerance for paved areas shall not exceed 0.10 feet plus or minus above the established subgrade. All other areas shall not exceed 0.10 feet plus or minus the established grade. All banks and other breaks in grade shall be rounded at top and bottom.
C. Compaction Requirements:
1. All areas under building pads shall be compacted to 95% of standard proctor density.
2. All areas under pavements shall be compacted to 95% of standard proctor density.
3. All other fill areas shall be compacted to 85% of standard proctor density.

8. Earth Work Balance

The Contractor shall confirm all earthwork quantities prior to start of construction. If an excess or shortage of earth is encountered, the Contractor shall confirm with the Owner and Engineer the requirements for stockpiling, removal or importing of earth.

Minor adjustments to the grades may be required to earthwork balances when minor excess material or shortages are encountered. It is recognized by the parties hereto that the calculations of the Engineer in determining earthwork quantities shall be accomplished in accordance with the American Society of Civil Engineers Standards for such calculations. Further, that these calculations are subject to the interpretations of soil borings as the physical limits of the various soil types, also the allowable variation in finish grade and compaction permitted the contractor, and that all of these parameters may cause either an excess or shortage of actual earthwork materials to complete the project. If such an actual minor excess or shortage of materials occurs, the contractor shall contact the engineer to determine if adjustment can be made to correct the imbalance of earth.

SANITARY SEWER SYSTEMS

1. SCOPE OF WORK

The work under this section includes all sanitary sewers, manholes, cleanouts and related items including excavating and backfilling, necessary to complete the work shown in the drawings, starting three feet outside the building walls. The ends of sewers shall be tightly plugged or capped at the terminal points, adjacent to buildings, pending the connecting of all such lines to the building drain as specified in the plumbing specifications and architectural drawings.

2. MATERIALS

- A. Sanitary Sewers
1. P.V.C. Pipe diameters of 4 inches through 15 inches shall meet or exceed all the requirements of ASTM D-3034, and shall have a cell classification of 12454-B, 12454-C, 12364-C or 13364-B. Reference should be made to ASTM D-1784 for a summarization of cell class properties. P.V.C. Pipe diameters greater than 15 inches shall meet or exceed all requirements of ASTM F-679, and shall have a minimum cell classification of 12454-C or 12364-C.
2. When the depth of soil cover over the pipe is less than 12 feet, the minimum wall thickness of P.V.C. pipe, 6 inches through 15 inches in diameter, shall conform to SDR-35, Type PSM, as specified in ASTM D-3034 (see note 5 for fittings). When the depth of soil cover over the pipe is 12 feet or greater, the minimum wall thickness 6 inches through 15 inches in diameter, shall conform to SDR-26, Type PSM, as specified in ASTM D-3034. The minimum wall thickness for P.V.C. pipe greater than 15 inches shall conform to T-1 or T-2, as specified in ASTM F-679. P.V.C. SDR-35 pipe shall have a minimum pipe stiffness of 46 pounds per square inch for each diameter when measured at five percent deflection and tested in accordance with ASTM D-2412. P.V.C. SDR-26 pipe shall have a minimum pipe stiffness of 115 pounds per square inch for each diameter when measured at five percent deflection and tested in accordance with ASTM D-2412.
3. The assembly of joints shall be in accordance with pipe manufacturers' recommendations and ASTM D-3212. Solvent Cement joints shall not be allowed for mainline pipe.
4. Pipe fittings shall be SDR-26 manufactured fittings made of P.V.C. plastic having a cell classification of 12454-B, 12454-C or 13343-C, as defined in ASTM D-1784. Saddle connections shall not be allowed for new construction. Lateral connections shall occur at SDR-26 Tee-Wyes.
5. In accordance with ASTM D-3034, the outside of each pipe section shall be legibly marked with the date of manufacture, class of pipe, specification designation, name or trademark of manufacturer and identification of plant/location.
6. Installation shall be in accordance with ASTM standard practice D-2321.
7. Ductile iron (DI) pipe must meet ANSI A21.51 and AWWA C151, latest revision and shall be Class 50. Fitting shall comply with ANSI A-21.10, AWWA C-110. Mechanical joints, slip or flanged joints shall be provided. Mechanical joints shall conform to AWWA C-111, ANSI A-21.11. The bolts and nuts shall be corrosion resistant high strength alloy steel. Flanged joints shall conform to AWWA C-115, ANSI A-21.15, Class 125. Slip joints gaskets shall conform to AWWA C-111, ANSI A-21.11.

B. Manholes


- 1. Precast reinforced concrete manhole sections and steps shall conform to ASTM C-478 latest revision. Exterior of manhole shall be waterproofed with Bismatic material.
2. Castings shall be of uniform quality, free from blow holes, porosity, hard spots, shrinkage, distortion or other defects. They shall be smooth and well-cleaned by shot-blasting or by some other approved method. They shall be gray iron meeting ASTM A-48 latest revision. Manhole covers for sanitary sewer shall be Neenah Type R-1772-AVH w/Self-Sealing O-Ring lid.
3. Joints - Manhole sections shall be joined with a nominal 1/2" size butyl rubber rubber base gasket material, conforming to AASHTO M-198 and Federal Specification SS-S-210a. Joint conforms to ASTM C-443.
4. Manholes shall include steps. Manhole steps are to be polypropylene, polypropylene coated steel reinforcing or an approved non-corrosive fiberglass material. The copolymer polypropylene shall meet the requirements of ASTM D-4101 reinforced with deformed 3/8" minimum diameter reinforcing steel conforming to the requirements of ASTM A-615, Grade 60. Steps shall be a maximum of 24" from top, 24" from bottom and 16" spacing between. Non-coated cast iron steps are not acceptable.
5. The proposed manholes shall be air tested in accordance with ASTM C1244-93, Standard Test Method for Concrete Sewer Manholes by Negative Air Pressure (Vacuum) Test.

3. APPLICATION

- A. Permits and Codes - The intent of this section of the specifications is that the contractor's bid on the work covered herein shall be based upon the drawings and specifications but that the work shall comply with all applicable codes and regulations as amended by any waivers. Contractor shall furnish all bonds necessary to get permits for cuts and connections to existing sewers.
B. Local Standards - The term "local standards" as used herein means the standards of design and construction of the respective municipal department or utility company.
C. Existing Improvements - Maintain in operating condition all active utilities, sewers and other drains encountered in the sewer installation. Repair to the satisfaction of the owner any damage to existing active improvements.
D. Workmanship - To conform to all local, state and national codes and to be approved by all local and state agencies having jurisdiction.
E. Trenching - Lay all pipe in open trenches, except when the local authority gives written permission for tunneling. Open the trench sufficiently ahead of pipe-laying to reveal any obstructions. The width of the trench shall be 1.25 times the outside pipe diameter plus 12 inches for 12 inches above the pipe. Sheet and brace trench as necessary to protect workmen and adjacent structures. All trenching to comply with Occupational Safety and Health Administration Standards. Keep trenches free from water while construction is in progress. Under no circumstances shall pipe or appurtenances be laid in standing water. Conduct the discharge from trench dewatering to drains or natural drainage channels.
F. Special Supports - Whenever, in the opinion of the Engineer, the soil at or below the pipe grade is unsuitable for supporting sewers and appurtenances specified in this section, such special support, in addition to those shown or specified, shall be provided as the Engineer may direct, and the contract will be adjusted.
G. Backfilling - for a depth of at least 12 inches above the top of the pipe, backfill with 12" of #8 crushed stone or #8 fractured face aggregate. Compact this backfill thoroughly, taking care not to disturb the pipe. For the remaining trench depth, backfill with earth or granular material containing stones or rocks not larger than 4 inches. Backfill under and within 5' of walks, parking areas, driveways and streets shall be granular material only - thoroughly compacted, by approved methods.
H. Flow Channels - The flow channels within manholes shall be an integral part of the precast base. The channels shall be shaped and formed for a clean transition with proper hydraulics to allow the smooth conveyance of flow through the manhole. The bench wall shall be formed to the crown of the inlet and outlet pipes to form a "U" shaped channel. The bench wall shall slope back from the crown at minimum 1/2 inch per foot to the manhole wall.

- I. Infiltration - The contractor shall furnish necessary equipment to test sewers for infiltration. All sanitary sewer lines upon completion will be required to pass a low pressure air test, unless otherwise directed by the City of Franklin Department of Public Works. Said test shall be conducted according to ASTM F-1417-92 and per City of Franklin Department of Public Works Standards for Design and Construction of Sanitary Sewers, Section 9.03A, and shall be witnessed by an inspector authorized by the City of Franklin Department of Public Works. Infiltration under test shall not exceed 0 gallons.
J. Flushing Sewers - Flush all sanitary sewers except building sewers with water to obtain free flow through each line. Remove all silt and trash from appurtenances just prior to acceptance of work.
K. Plastic Sewer Pipe Installation - Plastic sewer pipe shall be installed in accordance with ASTM D2321 per latest revision and no plastic pipe shall exceed a deflection of 5%. This Mandrel test shall be per City of Franklin Department of Public Works Standards for Design and Construction of Sanitary Sewers, Section 9.03B.
L. Storm Water Connections - No roof drains, footing drains, sump pumps, and/or surface water drains may be connected to the sanitary sewer systems, including temporary connections during construction.
M. Waterline Crossing - Waterlines and sanitary sewers shall maintain a minimum of 10 foot horizontal separation and a minimum 18 inches of clearance between pipes at crossings for a distance of 10-feet. Otherwise, sanitary sewer shall meet the requirements for water works grade pipe, PVC SDR 21 pipe can be used.
N. Utilities - It shall be the responsibility of each contractor to verify all existing utilities and conditions pertaining to his phase of the work. It shall also be the contractors responsibility to contact the owners of the various utilities before work is started. The contractor shall notify in writing the owners and the engineer of any changes, errors or omissions found on these plans or in the field before work is started or resumed.
O. Service Laterals - Individual lot service lines shall be 6" in diameter and of material equal to that specified in 2A of this section. Service lines shall be connected to the main sewer by a wye at locations generally shown within these plans. Service lines shall be extended to the Drainage, Utility & Sewer Easement at each lot, but in no case shall be closer than 7' to the pad/building line. Maximum depth of the end of service lines to be 8'. Sewer service lines shall be marked (stamped) on the curb with a "S". A Steel T fence post shall be installed at the end of each lateral a minimum of 4 feet above ground level and painted green.
P. New Sanitary Sewer Main Construction - Contractor shall record dimensions of each service line stub from nearest downstream manhole measured along the sanitary sewer main. The locations of manholes and service lines along with any other construction changes are to be incorporated on the original construction drawings and "Record Drawing" prints submitted to the City of Franklin DPW and the Franklin City Engineer as soon after completion of construction as possible.

REVISIONS:



Schneider THE SCHNEIDER CORPORATION Historic Fort Harrison 8901 Otis Avenue Indianapolis, IN 46216-1037 Telephone: 317.826.7100 Fax: 317.826.7200 www.schneidercorp.com Civil Engineering GIS * LIS Land Surveying Landscape Architecture

HERITAGE, SECTION 8 CITY OF FRANKLIN, JOHNSON COUNTY ARBOR INVESTMENTS, LLC 6626 E. 75TH STREET, SUITE 400, INDIANAPOLIS, IN 46250

DATE: 04/01/2016 PROJECT NO: 4569.800 DRAWN BY: BDP CHECKED BY: MBR SHEET TITLE: SPECIFICATIONS DRAWING FILES: T:\4\4569\800\dwg\C901-C902.dwg XREF: T:\4\4569\800\dwg\Title800.dwg

SHEET NO.: C901

