


**BOARD OF PUBLIC WORKS AND SAFETY**  
**Agenda Request Form**

(Form B-01-2012)

*Organizations and individuals are asked to submit a request form and supporting documents to be placed on the agenda. You will be contacted by the City confirming the date of the meeting in which your request will be heard. Please make sure that your contact information is accurate in case we need to get in touch with you. The Board of Works meets on the 1st and 3rd Monday of each month at 5:00 p.m. in City Hall located at 70 E. Monroe Street.*

<b>Date Submitted:</b>	June 14, 2023	<b>Meeting Date:</b>	June 19, 2023
<b>Contact Information:</b>			
<b>Requested by:</b>	Mark Richards		
<b>On Behalf of Organization or Individual:</b> City of Franklin			
<b>Telephone:</b>	317-736-3631		
<b>Email address:</b>	mrichards@franklin.in.gov		
<b>Mailing Address:</b>	70 E. Monroe Street, Franklin, IN 46131		
<b>Describe Request:</b>			
Request approval of Change Order 1, 2 & 3 for the Graham Rd. and Commerce Dr. Roundabout Project			
<b>List Supporting Documentation Provided:</b>			
Change Orders 1 thru 3			
<b>Who will present the request?</b>			
<b>Name:</b>	Mark Richards	<b>Telephone:</b>	317-736-3631

*In order for an individual and/or agency to be considered for new business on the Board of Works agenda, this reservation form and supporting documents must be received in the Mayor's office no later than 4:00 p.m. on the Wednesday before the meeting.*



# CrossRoad Engineers, P.C.

## Change Order Details

City of Franklin - Graham and Commerce Roundabout

---

Description	The project shall reconstruct the intersection of Commerce Drive, Commerce Parkway, and Graham Road.
Prime Contractor	Dave O'Mara Contractor Inc. 1100 E O M Avenue North Vernon, IN 47265
Change Order	1
Status	Approved
Date Created	09/06/2022
Type	Time Extension
Summary	Time Extension related to Utility Delays
Change Order Description	Substantial and Contract Completion dates adjusted due to utility relocation delays.
Awarded Project Amount	\$1,477,195.00
Authorized Project Amount	\$1,477,195.00
Change Order Amount	\$0.00
Revised Project Amount	\$1,477,195.00

**Cost/Time**

No Cost adjustment warranted

**Entitlement**

Closure delayed due to utility relocations delays

**Impact**

Contractor unable to start road closure work due to utility conflicts.

**Time Limit Changes**

Type	Original Deadline	Current Deadline	Authorized Extension	Authorized Deadline
Completion Date	07/29/2022	07/29/2022	78.0 Days	10/15/2022
Substantial Completion Date				
Reason: Utility Delays				
Completion Date	08/29/2022	08/29/2022	77.0 Days	11/14/2022
Final Completion Date				
Reason: Utility Delays				
2 time limits				

The Above Changes Are Recommended

The Above Changes Are Accepted

Approved

CrossRoad Engineers, P.C.

Dave O'Mara Contractor, Inc.

\_\_\_\_\_

ENGINEER

CONTRACTOR

Steve Barnett, Mayor

115 N. 17th Avenue

1100 East O & M Avenue

PO BOX 1139

Address

Address

Beech Grove, IN 46107

North Vernon, IN 47265

City/State/Zip

City/State/Zip

By: Bral Stutz

By: [Signature]

ATTEST:


Phone: (317) 780-1555

Phone: (812) 346-4135

Date: 3-10-2023

Date: 3-9-23

Date: \_\_\_\_\_



# CrossRoad Engineers, P.C.

## Change Order Details

City of Franklin - Graham and Commerce Roundabout

---

Description	The project shall reconstruct the intersection of Commerce Drive, Commerce Parkway, and Graham Road.
Prime Contractor	Dave O'Mara Contractor Inc. 1100 E O M Avenue North Vernon, IN 47265
Change Order	2
Status	Approved
Date Created	09/07/2022
Type	Time Extension
Summary	Time Extension related to Utility Delays
Change Order Description	Additional 7 days due to Metronet splicing delays
Awarded Project Amount	\$1,477,195.00
Authorized Project Amount	\$1,477,195.00
Change Order Amount	\$0.00
Revised Project Amount	\$1,477,195.00

**Cost/Time**

7 Days

**Entitlement**

Utility delays out of the contractor's control

**Time Limit Changes**

Type	Original Deadline	Current Deadline	Authorized Extension	Authorized Deadline
Completion Date	08/29/2022	11/14/2022	7.0 Days	11/21/2022
Final Completion Date				
Completion Date	07/29/2022	10/15/2022	7.0 Days	10/22/2022
Substantial Completion Date				
2 time limits				

The Above Changes Are Recommended

The Above Changes Are Accepted

Approved

CrossRoad Engineers, P.C.

Dave O'Mara Contractor, Inc.

\_\_\_\_\_

ENGINEER

CONTRACTOR

Steve Barnett, Mayor

115 N. 17th Avenue

1100 East O & M Avenue

PO BOX 1139

\_\_\_\_\_

Address

Address

Beech Grove, IN 46107

North Vernon, IN 47265

\_\_\_\_\_

City/State/Zip

City/State/Zip

By: Bral Stoltz

By: [Signature]

ATTEST:

Phone: (317) 780-1555

Phone: (812) 346-4135

\_\_\_\_\_


Date: 3/10/2023

Date: 3-9-23

Date: \_\_\_\_\_

Change Order Details:

City of Franklin - Graham and Commerce Roundabout



# CrossRoad Engineers, P.C.

## Change Order Details

City of Franklin - Graham and Commerce Roundabout

---

Description	The project shall reconstruct the intersection of Commerce Drive, Commerce Parkway, and Graham Road.
Prime Contractor	Dave O'Mara Contractor Inc. 1100 E O M Avenue North Vernon, IN 47265
Change Order	3
Status	Pending
Date Created	03/08/2023
Type	Scope Changes
Summary	Timber Railing
Change Order Description	Due to some grading constraints and pedestrian safety concerns a timber safety railing was added along the path in the NE quadrant of the roundabout. The decision to install this railing was made after discussions with the engineering design team and the City of Franklin.
Awarded Project Amount	\$1,477,195.00
Authorized Project Amount	\$1,477,195.00
Change Order Amount	\$23,831.25
Revised Project Amount	\$1,501,026.25



### Cost/Time

This change order will result in an increase to the contract.

An extension to the Final Completion date is warranted for this change. A net increase of 74 days will be added to the revised Final Completion Date of 11/22/2022 which makes the new Final Completion Date February 3, 2023.

### Entitlement

This change is related to a change in scope and therefore is warranted. A comprehensive review of the provided pricing for this work was completed and was found to be acceptable.

### Impact

This change order will result in a net increase to the contract in the amount of \$23,831.25

## New Items

Line Number	Item ID	Unit	Quantity	Unit Price	Extension
Section: 1 - Description					
0110	706-04683	LFT	75.000	\$317.750	\$23,831.25
RAILING					
1 item					Total: \$23,831.25

## Time Limit Changes

Type	Original Deadline	Current Deadline	Pending Extension	Pending Deadline
Completion Date	08/29/2022	11/21/2022	74.0 Days	02/03/2023
Final Completion Date				
<b>Reason:</b> New Work, Railing				
1 time limit				

## Attachments

Document	Name	Description	Submission Date
Commerce___Graham_Railing_CO.pdf	Commerce & Graham Railing CO.pdf		03/08/2023 10:35 AM EST
__Railing_Pricing_Request.pdf	__Railing Pricing Request.pdf		03/08/2023 10:34 AM EST
Work_Order___Commerce_and_Graham_Roundabout___Railing___Wo od.pdf	Work Order, Commerce and Graham Roundabout, Railing, Wo od.pdf		03/08/2023 10:35 AM EST
3 attachments			

The Above Changes Are Recommended

The Above Changes Are Accepted

Approved

CrossRoad Engineers, P.C.

Dave O'Mara Contractor, Inc.

\_\_\_\_\_

ENGINEER

CONTRACTOR

Steve Barnett, Mayor

115 N. 17th Avenue

1100 East O & M Avenue

PO BOX 1139

\_\_\_\_\_

Address

Address

Beech Grove, IN 46107


North Vernon, IN 47265

\_\_\_\_\_


City/State/Zip

City/State/Zip

By:



By:



ATTEST:

Phone: (317) 780-1555

Phone: (812) 346-4135

\_\_\_\_\_

Date: 3/10/2023

Date: 3-9-23

Date: \_\_\_\_\_

Change Order Details:

City of Franklin - Graham and Commerce Roundabout

03/08/2023

Page 4 of 4